

Procurement Plan
Project information: Federated States of Micronesia, Internet Communication Technology (ICT) Project (P130592 & P132686)
Project Implementation agency: Department of Transportation, Communication and Infrastructure
Date of the Procurement Plan: May 1, 2018
Period covered by this Procurement Plan: May 1 2018 to Apr 30, 2019
Preamble
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Work)**

Goods: **is not applicable;**

Works: **is not applicable.**

PROCUREMENT PLAN Micronesia, Federated States of : Pacific Regional Connectivity Program 2:FSM Connectivity Project

General Information
Country: Micronesia, Federated States of **Bank's Approval Date of the Original Procurement Plan:** 2018-09-20
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-08-06
Project ID: P130592 **GFN Date:**
Project Name: Pacific Regional Connectivity Program 2:FSM Connectivity Project
Loan / Credit No: IDA / D1880, IDA / D0040
Executing Agency(ies) FSM Telecommunications Cable Corporation

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
FM-FSMTCC-74686-CW-RFQ / Chuuk Coastal Erosion Mitigation	IDA / D0040	Component 1B Chuuk-Pohnpei Cable System	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation								2018-10-13										2018-12-08	2019-06-06
FM-FSMTCC-81128-CW-RFQ / Chuuk fronthaul works	IDA / D0040	Component 1B Chuuk-Pohnpei Cable System	Post	Request for Quotations	Limited	Single Stage - One Envelope		438,886.37	Signed								2018-10-13										2018-12-08	2019-06-06
FM-FSMTCC-122351-GO-RFP / East Micronesian Cable System Wet Plant	IDA / D0040	Component 1C Kosrae Connectivity	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation				2019-09-01			2019-09-06					2019-10-18		2019-11-17			2019-12-22	2020-06-19	

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
FM-FSMTCC-81373-GO-DIR / 48VDC Power Conversion for Chuuk CLS and Pohnpei CLS	IDA / D0040	Component 1B Chuuk-Pohnpei Cable System	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled								2018-10-24										2018-12-19	2019-06-17
FM-FSMTCC-81500-GO-DIR / 48VDC Power Conversion for Chuuk and Pohnpei CLS's for CP Cable	IDA / D0040	Component 1B Chuuk-Pohnpei Cable System	Post	Direct Selection	Direct			0.00	Under Implementation				2018-10-12			2018-10-17											2018-11-21	2019-05-20
FM-FSMTCC-104480-GO-RFQ / Specialist Optical Test Equipment - 3 sets	IDA / D0040	Component 1A Palau-Yap-Guam Cable System	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2019-03-13										2019-05-08	2019-11-04
FM-FSMTCC-122342-GO-DIR / FSM EMC Project office support Furniture	IDA / D0040	Component 1C Kosrae Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2019-10-06										2019-12-01	2020-05-29
FM-FSMTCC-122471-GO-RFQ / FSM EMC Office Support Equipment	IDA / D0040	Component 1C Kosrae Connectivity	Post	Request for Quotations	Open - International	Single Stage - One Envelope		0.00	Pending Implementation								2019-09-06										2019-11-01	2020-04-29
FM-FSMTCC-122544-GO-RFP / Network Operations Center Implementation Equipment	IDA / D0040	Component 1C Kosrae Connectivity	Post	Request for Quotations	Open - International	Single Stage - One Envelope		0.00	Pending Implementation								2019-09-06										2019-11-01	2020-04-29

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
FM-FSMTCC-122328-GO-RFQ / Hantru-1 Upgrade Pohapei per EMC BRU Deed	IDA / D0040	Component 1C Kosrae Connectivity	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-10-01		2019-10-06					2019-11-17		2019-12-17			2020-01-21		2020-07-19
FM-FSMTCC-122472-NC-RFB / Network Operation Center Design and Implementation	IDA / D0040	Component 1C Kosrae Connectivity	Post	Request for Quotations	Open - International	Single Stage - One Envelope		0.00	Pending Implementation							2019-07-30										2019-09-24		2020-03-22

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FM-FSMTCC-81131-CS-CQS / Publicity and Communications (CQS Limited under Guidelines)	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2018-10-08		2018-10-29		2018-12-12									2019-01-11		2019-02-15		2019-08-14
FM-FSMTCC-122348-GO-RFQ / Overall Project Manager EMC (FSM share)	IDA / D0040	Component 1C Kosrae Connectivity	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2019-09-01		2019-09-22		2019-11-05			2019-12-03		2020-01-02		2020-02-06		2020-03-12		2021-03-12		

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FSMTCC-IND-01 / Chief Executive Officer (2018 on)	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Prior	Individual Consultant Selection	Open		364,000.00	Signed	2018-09-17		2018-11-06		2018-11-26		2018-12-31		2019-06-29	
FSMTCC-IND-02 / Technical Advisor to CEO	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2018-09-17		2018-09-27		2018-10-18		2018-11-22		2019-05-21	
FM-FSMTCC-81130-CS-CDS / Legal Advisor to OAE	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Post	Direct Selection	Direct		0.00	Under Implementation	2018-10-08		2018-10-18				2018-12-22		2019-06-20	
FM-FSMTCC-99199-CS-INDV / Technical Project Manager - Yap, Chuuk	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Prior	Individual Consultant Selection	Direct		291,300.00	Under Review	2018-06-01		2018-06-11		2018-07-02		2018-08-06		2019-02-02	
FM-FSMTCC-104484-CS-INDV / Technical and Commercial specialist for connectivity agreements including Hantru 1 upgrade	IDA / D1880	Component 1A Palau-Yap-Guam Cable System	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2019-03-14		2019-03-19		2019-04-09		2019-05-14		2019-11-10	
FM-FSMTCC-122332-CS-CDS / Technical Project Manager to oversee Kosrae Pohapei CLS civil work implementation	IDA / D0040	Component 1C Kosrae Connectivity	Prior	Direct Selection	Direct		0.00	Under Implementation	2019-07-15		2019-07-25				2019-09-28		2020-03-26	

FM-FSMTCC-122350-CS-INDV / Technical Project Manager FSM Back-up	IDA / D0040	Component 1C Kourne Connectivity	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-09-01		2019-10-20		2019-11-10		2019-12-15		2020-06-12	
--	-------------	----------------------------------	------	---------------------------------	------	--	------	------------------------	------------	--	------------	--	------------	--	------------	--	------------	--