

**Zarafshon Irrigation Rehabilitation and River Basin Management (ZIRP)**  
**Project Procurement Plan (P158576)**

Description	Reference No	Procurement approach	Selection method	Estimated amount in (USD \$)	Bank oversight	Contract signing date
<b>GOODS</b>						
Vehicles	ZIRP-RFQ-002	National, Open	RFQ	90,000.00	Post	
Furniture for PMU and PCU	ZIRP-RFQ-004	National, Open	RFQ	20,000.00	Post	
<b>CONSULTING SERVICES</b>						
Detailed design, including Author supervision for Mastchohi kuhi, Ayni, Shahrison, Devashtich and Panjakent districts	ZIRP-CQS-007	National, Open	CQS	140,000.00	Post	
Detailed design for Panjakent districts	ZIRP-CQS-011	National, Open	CQS	170,000.00	Post	

**PROCUREMENT PLAN** Tajikistan : Zarafshon Irrigation Rehabilitation and Management Improvement Project

**General Information**  
**Country:** Tajikistan **Bank's Approval Date of the Original Procurement Plan:** 2018-01-29  
**Revised Plan Date(s):** (comma delineated, leave blank if not) 2019-09-11  
**Project ID:** P158576 **GFN Date:** 2018-01-30  
**Project Name:** Zarafshon Irrigation Rehabilitation and Management Improvement Project  
**Loan / Credit No:** TF / A6507  
**Executing Agency(ies):** Project Management Unit for the "Fergana Valley Water Resources Management Project"

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZIRP-RPQ-W-003 / Repair of the office ZIRP	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	33,184.31	Signed							2018-09-02									2018-10-28	2019-04-26			
ZIRP-NCB-W-006 / Rehabilitation of pump station Dupula and canal Dupula in Panjakent district	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		535,000.00	544,414.74	Signed					2019-02-05		2019-02-10					2019-03-24		2019-04-23		2019-05-28	2019-11-24			
ZIRP-NCB-W-009 / Rehabilitation of pumping stations Navobod, Rudaki and Margeda-3 in Panjakent district	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	274,959.99	Signed					2019-02-04		2019-02-09					2019-03-23		2019-04-22		2019-05-27	2019-11-23			
ZIRP-NCB-W-010 / Rehabilitation of pumping stations Yori 1 and Leningrad -2 in Panjakent district	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		415,000.00	398,449.30	Signed					2019-02-04		2019-02-09					2019-03-23		2019-04-22		2019-05-27	2019-11-23			
ZIRP-NCB-W-012 / Repair of the building of a technical workshop for the repair of pumps, electric motors, machines, mechanisms and the construction of the office of the Zarafshon basin organization in Ayni district and the repair of the existing AMI building in Panjakent	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		539,000.00	532,230.12	Signed					2018-09-05		2018-09-10					2018-10-22		2018-11-21		2018-12-26	2019-06-24			
ZIRP-NCB-W-013 / Repair, restoration of shields and gates and installation of water-measuring structures in Panjakent district	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		520,000.00	341,273.99	Signed					2018-09-14		2018-09-19					2018-10-31		2018-11-30		2019-01-04	2019-07-03			
COMMUNITY BASED CONTRACTS / Multilateral contracts with manual workers in Ayni, Shahrison, Mastchohi kubi, Devashitich and Panjakent districts	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Community Driven Development	Direct			1,000,000.00	0.00	Pending Implementation							2018-11-01					2018-11-06				2018-12-11	2019-06-09			
ZIRP-NCB-W-002 / Rehabilitation of pumping stations Yarz 1.2, Sangiston, canal and dykers in the Ayni district	TF / A6507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	790,403.00	Signed					2018-12-20		2018-12-25					2019-02-05		2019-03-07		2019-04-11	2019-10-08			

ZIRP-NCB-W-003 / Rehabilitation of Khalife- Hasan canal of Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	755,000.00	1,761,965.75	Signed									2018-12-28		2019-01-02				2019-02-13		2019-03-15		2019-04-19		2019-10-16			
ZIRP-NCB-W-001 / Rehabilitation of on-farm pipelines and canals in Maatobohi Kubi district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	400,000.00	447,870.48	Signed										2019-01-13		2019-01-18				2019-03-01		2019-03-31		2019-05-05		2019-11-01		
ZIRP-NCB-W-004 / Rehabilitation of water intake structure of headworks of Tuzsan -Korez and Eshon canals and Rehabilitation of Tuzsan - Korez, Leningrad-1 and Eshon canals in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	460,000.00	0.00	Pending Implementati on											2019-07-04		2019-07-09				2019-08-20		2019-09-19		2019-10-24		2020-04-21	
ZIRP-NCB-W-008 / Rehabilitation of pumping stations and Rehabilitation of canals on Nihufar-1,2,3 in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	800,000.00	0.00	Pending Implementati on											2019-05-03		2019-05-08				2019-06-19		2019-07-19		2019-08-23		2020-02-19	
ZIRP-NCB-W-011 / Rehabilitation of Margdedar, Margedar-3, Rudaki and Navobod canals and Rehabilitation of intake structures on the Margdedar and Margdedar-3 canals in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	810,000.00	0.00	Pending Implementati on												2019-04-12		2019-04-17				2019-05-29		2019-06-28		2019-08-02		2020-01-29
ZIRP-NCB-W-014 / Mechanical clearing of canals Khalife Khasan, Tuzan Korez, Eshon, Saxam, Nihufar-2, 3, Margdedar, Margdedar-3, Dupola, Yori -1,2, Leningrad, Navobod and Rudaki in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	600,000.00	530,594.42	Signed												2018-11-25		2018-11-30				2019-01-11		2019-02-10		2019-03-17		2019-09-13
ZIRP-NCB-W-016 / Rehabilitation of vertical wells (9 pcs) and shields of closures in the Shabriston district. Rehabilitation of vertical wells (23 pcs.), Channels and pipelines (7 objects), gate panels in Devastich district and Rehabilitation of pumping station Mehnat-3	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	600,000.00	0.00	Canceled												2019-05-03		2019-05-08				2019-06-19		2019-07-19		2019-08-23		2020-02-19
ZIRP-RFQ-W-001 / Rehabilitation of Nihufar 1- 2-3 canals in Panjakent rayon.	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	200,000.00	0.00	Canceled												2018-11-08		2018-11-11				2018-12-23		2019-01-22		2019-02-26		2019-08-25
ZIRP-RFQ-W-007 / Rehabilitation of Tuzsan - Korez, Leningrad-1 and Eshon canals in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope	150,000.00	0.00	Canceled													2018-11-06								2019-01-01		2019-06-30	
ZIRP-RFQ-W-004 / Rehabilitation of pumping station Mehnat-3 and channel-MR-4, in the area Devastich	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope	200,000.00	0.00	Canceled																					2019-02-02		2019-08-01	

ZIRP-RFQ-W-005 / Rehabilitation of vertical wells (23 pcs), Channels and pipelines (7 objects), gate panels in Devashich district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		200,000.00	0.00	Canceled									2018-12-08			2019-02-02		2019-08-01	
ZIRP-RFQ-W-002 / Rehabilitation of vertical wells (9 pcs) and shields of closures in the Shahriston district.	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		200,000.00	0.00	Canceled									2018-12-08			2019-02-02		2019-08-01	
ZIRP-NCB-W-015 / Rehabilitation of pumping stations Leningrad 1 and Yori -2 in Penjikent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		400,000.00	392,492.67	Signed			2019-01-17	2019-01-22		2019-03-05	2019-04-04		2019-02-27			2019-05-09		2019-11-05	
ZIRP-NCB-W-005 / Rehabilitation of Sarazm and Leningrad-2 canals and Sarazm, Magulon, Shingak, Kokhoshchiyon and Qurk-Dandaryo dams in Panchakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		480,000.00	0.00	Canceled			2019-03-07	2019-03-12		2019-04-23	2019-05-23		2019-02-27			2019-06-27		2019-12-24	
ZIRP-NCB-W-007 / Rehabilitation of canals Yori-1,2 in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		455,000.00	449,928.45	Signed			2019-02-22	2019-02-27		2019-04-10	2019-05-10		2019-02-27			2019-06-14		2019-12-11	
ZIRP-NCB-W-017 / Construction and rehabilitation of WUA buildings in pilot project areas	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		520,000.00	0.00	Pending Implementation			2019-03-10	2019-03-15		2019-04-26	2019-05-26		2019-03-30			2019-06-30		2019-12-27	
ZIRP-NCB-W-005.2 / Rehabilitation of Sarazm embankment in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation			2019-08-15	2019-08-20		2019-10-01	2019-10-31		2019-08-20			2019-12-05		2020-06-02	
ZIRP-NCB-W-016.2 / Rehabilitation of vertical wells in the Shahriston and Devashich districts	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation			2019-07-25	2019-07-30		2019-09-10	2019-10-10		2019-07-30			2019-11-14		2020-05-12	
ZIRP-NCB-W-018 / Rehabilitation of Sarazm canal and Magulon, Shingak, Kokhoshchiyon and Qurk-Dandaryo embankments in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		520,000.00	0.00	Pending Implementation			2019-07-25	2019-07-30		2019-09-10	2019-10-10		2019-07-30			2019-11-14		2020-05-12	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZIRP-RFQ-003 / Procurement of computer and office equipment for PMU and PCU offices intercom	TF / A8507	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		42,000.00	39,904.08	Signed							2018-09-19						2018-11-14				2019-05-13	
ZIRP-RFQ-G-004 / Procurement of furniture for PMU and PCU offices	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		70,000.00	62,790.00	Signed			2018-09-14			2018-09-19						2018-10-31	2018-11-30	2019-01-04		2019-07-03		

ZIRP-NCB-G-001 / Procurement and installation of equipment and software, training for IWRM, MEW and AMI	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		230,000.00	240,528.24	Signed					2018-09-14	2018-09-19								2018-10-31	2018-11-30	2019-01-04	2019-07-03		
ZIRP-NCB-G-003 / Procurement for connection to the Internet and a VPN channel at the national level for IWRM, MEW and AMI	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		190,800.00	179,980.00	Signed					2018-10-20	2018-10-25								2018-12-06	2019-01-05	2019-02-09	2019-08-08		
ZIRP-RFQ-002 / Procurement of vehicles for PMU and PCU offices	TF / A8507	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	110,240.00	Signed															2018-02-25		2018-04-22	2018-10-19	
ZIRP-NCB-G-004 / Procurement of equipment for smaller workshops of AMI for the repair of pumps and engines	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		350,000.00	298,611.55	Signed					2019-02-20	2019-02-25								2019-04-08	2019-05-08	2019-06-12	2019-12-09		
ZIRP-RFQ-G-005 / Procurement of furniture for Zerafshan basin organization in Ayni district and for the existing AMI buildings	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		80,000.00	71,731.90	Signed																2019-01-20		2019-03-17	2019-09-13
ZIRP-NCB-G-002 / Procurement of computer equipment, furniture, bicycles, water measuring devices and tools for WUAs	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope		110,000.00	0.00	Pending Implementation					2019-09-05	2019-09-10								2019-10-22	2019-11-21	2019-12-26	2020-06-23		
ZIRP-RFQ-G-006 / Procurement of building materials and tools (shovels, cuttings, ax, bucket, etc)	TF / A8507	Development and Strengthening of Irrigation and Water Resources Management Institutions	Post	Request for Quotations	Open - National	Single Stage - One Envelope		90,000.00	0.00	Pending Implementation																2019-09-17		2019-11-12	2020-05-10

#### NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ZIRP-NCS-001 / Consulting company for calibration and certification of water meters	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2019-05-25									2019-07-20		2020-01-16

#### CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZIRPQS-003 / Consulting services for public awareness activities related to public works in 5 districts (Ayni, Shabriston, Mastchohi kubi, Devashich and Panjakent)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		100,000.00	81,648.00	Signed	2018-02-11	2018-03-04	2018-04-17							2018-05-17	2018-06-21			2018-06-21	2018-12-18			

ZIRPCQS-005 / Consulting services for social mobilization in 5 districts (Ayni, Shahriston, Mastchohi kubi, Devastich and Panjakent)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	100,000.00	99,842.00	Signed	2018-05-11	2018-06-01	2018-07-15								2018-08-14	2018-09-18	2019-03-17
ZIRPCQS-006 / Consulting services for assessment of impact on environment (ecology) for all 5 project districts	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	75,000.00	69,488.00	Signed	2018-05-29	2018-06-19	2018-08-02								2018-09-01	2018-10-06	2019-04-04
ZIRPCQS-007 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canal Khalifa Hasan, Nilufar 1.2.3, Tuxan Karez, Ebon and Leningrad-1 in Penjikent	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	100,000.00	93,346.45	Signed	2018-02-11	2018-03-04	2018-04-17								2018-05-17	2018-06-21	2018-12-18
ZIRPCQS-010 / Consulting services for support and improvement of WUA's potential, in the districts of Penjikent, Devastich, Shahriston, Aini and Gorny Mastchakh	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	340,000.00	426,097.00	Signed	2018-06-28	2018-07-19	2018-09-01								2018-10-01	2018-11-05	2019-05-04
ZIRPCQS-011 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canal Dupulla, Margdar, Margdar-3 and Yori-1 and 2 in Penjikent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	105,000.00	98,972.95	Signed	2018-06-11	2018-07-02	2018-08-15								2018-09-14	2018-10-19	2019-04-17
ZIRPCQS-012 / Consulting services for design and author supervision of the restoration of pumping stations Leningrad-1, Yori-2, Nilufar-1.2.3, Vax-1.2 and Sangiston in the districts of Panchaken and Ayni	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	65,000.00	63,909.76	Signed	2018-05-11	2018-06-01	2018-07-15								2018-08-14	2018-09-18	2019-03-17
ZIRPCQS-013 / Consulting services for design and author supervision of the restoration of the canal and pumping stations Dupulla, Navobod, Rudaki, Margdar-3, Yori-1, and Leningrad-2 in the Panchaken district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	65,000.00	58,748.68	Signed	2018-06-08	2018-06-29	2018-08-12								2018-09-11	2018-10-16	2019-04-14
ZIRPCQS-014 / Consulting services on design and supervision of the reconstruction of pumping stations Mehsat 3, channel MK-4, 32 pieces of vertical wells and irrigation systems in the area of Devastich, Shahriston and Mastchokhi Kubi	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	59,000.00	58,410.50	Signed	2018-06-08	2018-06-29	2018-08-12								2018-09-11	2018-10-16	2019-04-14
ZIRPCQS-016 / Consulting services for conducting baseline survey	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National	30,000.00	17,901.30	Signed	2018-05-25	2018-06-15	2018-07-29								2018-08-28	2018-10-02	2019-03-31

ZIRPCQS-017 / Consulting firm for inventory of irrigation systems in the Zeravshan river basin (in Penjikent, Ayni, Gornaya Matcha, Shahrison and Devastich districts)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		310,000.00	310,348.00	Signed	2018-07-16	2018-08-06	2018-09-19				2018-10-19	2018-11-23	2019-05-22
ZIRP-CQS-014 / Consulting services for designing and author supervision for rehabilitation of pumping stations Mehanat-3, MK-4 canal, 32 no of vertical boreholes, and irrigation systems in Devastich, Shahrison and Mastchohi kubi districts	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		59,000.00	0.00	Canceled	2018-11-25	2018-12-16	2019-01-29				2019-02-28	2019-04-04	2019-10-01
ZIRPCQS-015 / Design and architectural supervision of the repair of the building of the central office in the Panchakent district, the office of the Zeravshan basin organization in the Ayni district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		15,000.00	22,322.00	Signed	2018-06-08	2018-06-29	2018-08-12				2018-09-11	2018-10-16	2019-04-14
ZIRP-CQS-009 / Improvement of irrigation system and management in Zeravshan river basin	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		220,000.00	0.00	Pending Implementation	2018-11-30	2018-12-21	2019-02-03				2019-03-05	2019-04-09	2019-10-06
ZIRP-CQS-013 / Consulting services for designing and author supervision for rehabilitation of pumping stations Dupula, Nervobod, Rudaki, Margedar-3, Yori - 1.2 in Panjakent district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		65,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09				2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-012 / Consulting services for designing and author supervision for rehabilitation of pumping stations Leninrad-1.2, Nilufar-1.2.3, Vazr-1.2 and Sangiston in Panjakent and Ayni districts	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		65,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09				2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-011 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canals Dupula, Margedar, Margedar-3 and Yori-1 and 2 in Penjikent district.	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		105,000.00	0.00	Canceled	2018-09-14	2018-10-05	2018-11-18				2018-12-18	2019-01-22	2019-07-21
ZIRP-CQS-006 / Consulting services for assessment of impact on environment and social (ecology) for all 5 project districts	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		75,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09				2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-005 / Consulting services for social mobilization in 2 districts (Devastich, Panjakent)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09				2018-12-09	2019-01-13	2019-07-12

ZIRP-CQS-017 / Consulting firm for inventory of irrigation systems in the Zarafshan river basin (the districts of Penjikent, Ayni, Gornaya Matcha, Shahristan and Devastich)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		310,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09						2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-003 / Consulting services for public awareness in 5 districts (Ayni, Shahristan, Mastchohi kubi, Devastich and Penjikent)	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2018-09-05	2018-09-26	2018-11-09						2018-12-09	2019-01-13	2019-07-12
ZIRP-CQS-007 / Consulting services for designing and author supervision of rehabilitation of irrigation systems within the irrigation areas of the Canals Khalife Hasan, Nilufar 1,2,3, Tuksan Karez, Eshon and Sarzam in Penjikent	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2018-09-17	2018-10-08	2018-11-21						2018-12-21	2019-01-25	2019-07-24
ZIRP-CQS-008 / Consulting services for feasibility studies Shahrston-sai water capture augmentation of irrigation water supply and rehabilitation of irrigation system in Shahristan district	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Consultant Qualification Selection	Open - National		230,000.00	0.00	Pending Implementation	2019-09-13	2019-10-04	2019-11-17						2019-12-17	2020-01-21	2020-07-19

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ZIRP-IC-INT-002 / International consultant on provision and analysis of baseline survey	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		25,000.00	37,115.00	Signed	2018-09-05		2018-10-24		2018-11-14		2018-12-19		2019-06-17	
ZIRP-IC-INT-007 / International consultant for support in irrigation system design	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		29,000.00	26,500.00	Signed	2018-09-14		2018-11-02		2018-11-23		2018-12-28		2019-06-28	
ZIRP-IC-INT-008 / International consultant for institutional support for ALRI in irrigation management	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		30,000.00	33,750.00	Signed	2018-12-03		2019-01-21		2019-02-11		2019-03-18		2019-09-14	
ZIRP-IC-INT-009 / International consultant for Project Impact Advisory	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		37,000.00	0.00	Pending Implementation	2020-06-01		2020-07-20		2020-08-10		2020-09-14		2021-03-13	
ZIRP-IC-L-062 / Local consultant mechanical engineer	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		15,000.00	0.00	Under Implementation	2018-11-05		2018-12-24		2019-01-14		2019-02-18		2019-08-17	
ZIRP-IC-INT-010 / International Water Information System Consultant	TF / A8507	Rehabilitation of Irrigation Infrastructure	Post	Individual Consultant Selection	Open		35,000.00	31,487.50	Signed	2019-01-07		2019-02-25		2019-03-18		2019-04-22		2019-10-19	