

FEDERAL REPUBLIC OF NIGERIA
Nigeria Erosion and Watershed Management Project (NEWMAP)

PROCUREMENT PLAN

I. GENERAL

1. Project information:

Country: Nigeria
 Borrower: Federal Government of Nigeria
 Project Name: Nigeria Erosion and Watershed Management Project-(NEWMAP)
 Loan / Credit No.:
 PIA: National NEWMAP Coordinating Unit.

2. Bank's approval Date of the procurement Plan: March, 2012

3. Date of General Procurement Notice:

4. Period covered by this procurement plan: 18 months

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold (US\$ equivalent)	Comments
1.	ICB and LIB (Goods and services other than consultancy services)	> 750,000.00	ALL
2.	NCB	50,000.00 ≤ 750,000.00	NONE
3.	ICB (Works)	> 5,000,000.00	ALL
4.	NCB (Works)	200,000 ≤ 5,000,000.00	NONE
5.	Shopping-Goods	< 50,000.00	NONE
6.	Shopping-Works	< 100,000.00	NONE
7.	Training, Workshops, Study Tours	All Values	Based on Annual Work Plans & Budgets

2. Prequalification. Bidders for major works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines): Shall apply

4. **Reference to (if any) Project Operational/Procurement Manual: shall apply**
5. **Any Other Special Procurement Arrangements: Not Applicable**
6. **Procurement Packages with Methods and Time Schedule**

Procurement of Goods :

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost US\$'000	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Computer Systems, Office, software and Accessories							
	Computers and Accessories, software packages, Photocopiers, UPS, Printers and Scanners, Fax Machines, Laptops, Stationeries, Consumables, LAN, Telephony, Lasers Software Licenses and Application,.	684 (see remark Colum)	NCB	NO	NO	POST	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (USD 85.5)
2	Office Furniture's and Equipment							
	Computer workstations and Office Furniture Water Dispenser, Refrigerators, Airconditioners, Tables, Chairs, etc	680 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (USD 85)
3	Operational Vehicles							
	4-WD Vehicles (32 units)	1440 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (180USD
4	Generator							
	40KVA Sound-Proof Electricity Generating Set-Purchase and Installation (8 units)	240 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (30 USD

5	Training Communication, Presentation, Media Equipment and materials, etc							
	Multimedia Projectors, Flip Chart Stands, Boards, GSM TV/Video/Radio/Recorders and Digital Cameras, Internet Facilities, GPS, Raincoats and Enumerators bags, Program information kit, Program posters Community oriented Implementation manual	364 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (45.5 USD)
6	Field Equipment							
	Purchase of Weather Monitoring Stations, GPSs, Laser Measures, Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge and trace watershed, terrestrial carbon and water flow	2,400 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (300 USD)
7	Geographic Information System							
	Purchase of GIS data/Satellite Imagery,, Overhead photography, etc	3520 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (440 USD)
	Sub Total	9,328.00						

Procurement of Civil Works

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost US\$*000	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Civil works, and maintenance of flood and gully erosion sites	252,000.00	ICB	NO	YES	PRIOR	October 12, 2012	Procurement by ICB for all 7 SPMU

2	Office accommodation for 7 SPMU & FPCU	240,000	NS	NO	NO	PRIOR	July, 2012	
	SUB TOTAL	252,240.00						

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1	Consultant Services-QCBS-International	All Values	ALL
2	Consultant Services-QCBS-National	> 200,000.00	ALL
3	Consultant Services-CQS	< 200,000.00	NONE
4	Consultant Services-IC	> 50,000.00	ALL
5	Consultant Services-IC	< 50,000.00	ToR only but ALL
6	Consultant Services- Single Source Selection	All Values	ALL
	Note: All ToRs to be prior review		

QCBS = Quality and Cost Based Selection
 SSS = Single Source Selection
 CQ = Consultant Qualification
 LCS = Least Cost Selection
 IC = Individual Consultant

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements: NA**
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost. US\$'000	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Consultancy for the detailed Engineering designs and data collation for 35 sites	3,395.24 (see remark Colum	QCBS	Prior	On-going	Consultancy for Priority sites by each of the 7

						SPMU (see each State Proc. Plan).
2	Consultancy for the supervision of Civil Works for 35sites	6,824.47 (see remark Colum	QCBS	Prior	September 2012	Consultancy for Priority sites by each of the 7 SPMU (see each State Proc. Plan).
3	Consultancy for the RAP study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD.
4	Consultancy for the ESIA study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD.
5	Consultancy for the Socio-Economic study 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 25 USD per site
6	Consultancy for GIS data collection and Mapping for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 75 USD per site
7	Consultancy for the detailed Engineering designs and data collation for additional 35sites	3500.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 100 USD per site
8	Consultancy for the detailed ESIA, RAP and Socio Economic Studies for additional 35 sites	2625.00 (see remark Colum	QCBS	Prior	June, 2013	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 75 USD per site
9	Environmental engineering and design consultancy,	800	QCBS	9		
10	Procurement consultancy for support of FPMU and SPMUs	800	QCBS	10	June 1012	
11	M&E consultancy	400	QCBS	11		
12	Consultancy for the support of SPMUs and FPMU	800.00 (see remark Colum	QCBS	12	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
13	Consultancy for Legal Services	800.00	IC	13	Sept., 2012	Consultancy by each of the 7

		(see remark Colum				SPMU & FPMU is estimated at (100 USD
14	Consultancy for valuation and resettlement implementation	3500.00 (see remark Colum		14	Sept., 2012	Consultancy by each of the 7 SPMU, to cover all sites is estimated at (500 USD per SPMU
15	Consultancy for Training and Capacity Building	1600.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (200 USD
16	Consultancy-External Auditor	400.00 (see remark Colum	QCBS	Prior	March, 2013	Consultancy by FPMU to cover each SPMU
17	Consultancy on Community consultation, Public Education and Erosion Management and awareness Techniques,	800.00 (see remark Colum	IC	Prior	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	27,744.71				

IV. Implementing Agency Capacity Building Activities with Time Schedule

1. In this section the agreed Capacity Building Activities are listed with time schedule below;

No.	Expected outcome / Activity Description	Estimated Cost US\$ '000	Estimated Duration	Start Date	Comments
	A. TRAINING				
1	3. Nos. Training courses for PMU staff; Project Coordinator, Procurement Specialist, and financial mgt, M&E, Environmental specialists, Communication, Livelihood, Engineering specialists	720.00(see remark Colum	2WKS, each	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (90 USD
2	Training of project finance staff(FMS, APA, FO, IA) on flexible accounting software	160.00(see remark Colum	1wk	August 2012	Capacity Building activities for each of the 7 SPMU &

					FPMU is estimated at (20 USD)
	B. WORKSHOP				
3	Capacity Building for key stakeholders	240.00(see remark Colum	3 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)
4	ICT Training	160(see remark Colum	1 wk	September, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD)
5	Professional Seminars/Workshops/ subscriptions	120.00(see remark Colum	Various	Various	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD)
6	2 Days Sensitization/ Workshop for State and Local Govt. Officials on erosion and watershed management	200.00(see remark Colum	2 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD)
7	3 Day workshop for Line Ministries and MDAs on addressing and prevention of Land Degradation	240.00(see remark Colum	3- days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)
8	3 Day workshop for local Govt. Focal Persons and Community Erosion watch Dogs on prevention of erosion and land degradation	240.00(see remark Colum	3-days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)
9	Capacity Building on use of Metrological and GPS Equipment	200.00(see remark Colum	5-days	2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD)
	C. STUDY/TOURS				
10	Baseline survey/ Community needs assessment and capacity building	240.00(see remark Colum	Various times	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)
11	Sensitization/ Awareness creation of NEWMAP in the 18 LGA	240.00(see remark Colum	Various times	August, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)
12	Participation in watershed studies organized by the world bank and FAO	160.00(see remark Colum	WB and FAO to determine		Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD)
13	Launching of ESIA and RAP for priority sites	240.00(see remark Colum	Various	December, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD)

14	livelihood studies	160.00(see remark Colum	Various	Oct., 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
15	Participation in Biodiversity/forest carbon study organized by the World Bank	160.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
16	Recognizance survey of Project sites (Erosion and Watershed)	120.00(see remark Colum	4-days each	July 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
17	International Training and study tours	2480.00(see remark Colum	4-wks	February., 2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (310 USD
18	Attendance of World Bank Organized training, meetings, seminar and workshops	800.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	6,880.00			

PROCUREMENT PLAN Nigeria : Nigeria Erosion and Watershed Management Project

General Information
Country: Nigeria **Bank's Approval Date of the Original Procurement Plan:** 2017-06-12
Revised Plan Date(s): (comma delineated, leave blank if none) 2019-08-10
Project ID: P124905 **GFN Date:**
Project Name: Nigeria Erosion and Watershed Management Project
Loan / Credit No: IDA / 51050
Executing Agency(ies): EDO SPMU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-EDO SPMU-17119-CW-RFB / Reclamation, channeling and remediation works at Ebehoan Road Gully/West Most Flood and Gully Erosion catchment area Phase 1 in Benin City	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,500,000.00	0.00	Pending Implementation					2017-06-06	2017-06-06					2018-09-10	2018-12-30	2019-01-15	2020-01-14				
NG-EDO SPMU-17117-CW-RFB / Reclamation, channeling and remediation works at Oshibogie Flood and Gully Erosion site at Auchi	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		42,500,000.00	0.00	Pending Implementation					2012-07-13	2012-07-13					2014-08-27	2014-12-18	2015-01-22	2017-01-20				
NG-EDO SPMU-17125-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-EWU and IBORE	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		18,700,000.00	0.00	Pending Implementation					2012-07-13	2012-07-13					2017-01-09	2017-02-21	2017-03-24	2018-09-21				
NG-EDO SPMU-17122-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-GAPIONA AND UROBA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		52,000,000.00	0.00	Under Implementation					2012-07-13	2012-07-13					2017-04-25	2017-04-25	2017-07-04	2019-07-03				
NG-EDO SPMU-17128-CW-RFB / Reclamation, channeling and remediation works at NEW Flood and Gully Erosion Sites in Edo State-OGISO, EDO COLLEGE, AAU, Emu, Igbe Quarters and Fugar-Agenebode road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		25,600,000.00	0.00	Under Review					2012-07-13	2012-07-13					2017-07-19	2017-08-18	2017-09-01	2019-08-30				
NG-EDO SPMU-17126-CW-RFB / Reclamation, channeling and remediation works at Ikpoba Hill Gully Erosion site	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,500,000.00	0.00	Pending Implementation					2012-07-13	2012-07-13					2017-04-10	2017-06-08	2017-07-04	2017-12-19				
NG-EDO SPMU-17112-CW-RFB / Reclamation, channeling and remediation works at Queen Ede Secondary School Flood and Gully Erosion catchment area in Benin City	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		19,850,000.00	0.00	Pending Implementation					2012-07-13	2012-07-13					2014-07-22	2014-08-20	2014-09-22	2016-03-18				

NG-EDO SPMU-17109-CS-QCBS / Procurement of consultants for study/ designs of Ten (10) additional erosion sites and supervision of civil works+Supervision of Ekehan, Auchi and Queen ede sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost Based Selection	Open - International	2,400,000.00	0.00	Pending Implementation	2013-09-06	2013-10-24	2013-12-27	2014-02-04	2014-02-19	2014-03-07	2014-04-09	2016-04-08
NG-EDO SPMU-17077-CS-CQS / Consultancy for Water Harvesting ONGOING	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National	150,000.00	146,004.86	Signed	2016-02-05	2016-02-05	2016-02-05			2016-02-26	2017-02-16	2017-05-16
NG-EDO SPMU-17069-CS-CQS / Consultancy for the generation of Land Resources Inventory Data (LRID) for erosion sites, infrastructure, watersheds, wetlands (GIS survey)- ONGOING	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National	95,000.00	0.00	Under Implementation	2015-02-05	2015-02-05	2016-02-05			2016-02-26	2017-02-16	2017-05-16
NG-EDO SPMU-17051-CS-CQS / Consultancy of Services of Focal NGO	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National	200,000.00	0.00	Pending Implementation	2014-12-22	2014-12-22	2015-04-10			2015-04-28	2015-05-12	2017-06-20
NG-EDO SPMU-17096-CS-QCBS / Urban and Storm Water Master Plan for larger Benin City	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Prior	Quality And Cost Based Selection	Open - International	4,000,000.00	0.00	Pending Implementation	2017-06-30	2017-08-31	2017-10-31	2018-01-08	2018-02-09	2018-03-29	2018-04-27	2018-11-30
NG-EDO SPMU-17098-CS-QCBS / Procurement of consultants for supervision of civil works at Ekehan, Auchi and Queen ede sites and new sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost Based Selection	Open - International	980,000.00	0.00	Pending Implementation	2013-09-07	2013-10-29	2014-01-07	2014-02-04	2014-02-19	2014-03-07	2014-04-09	2017-09-29
NG-EDO SPMU-72134-CS-QCBS / Supervision of civil works at New Flood and gully erosion Sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost Based Selection	Open - International	2,600,000.00	0.00	Under Review	2018-08-20	2018-09-10	2018-10-24	2018-11-21	2018-12-21	2019-01-25	2019-03-01	2020-02-29
NG-EDO SPMU-72151-CS-CQS / Engagement of Focal NGO to support project implementation-ew	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National	200,000.00	0.00	Pending Implementation	2018-08-20	2018-09-10	2018-10-15			2018-11-01	2018-12-06	2020-12-04
NG-EDO SPMU-96301-CS-CQS / Consultancy for the Engineering design for Igboosa flood and gully Erosion site, Benin City, Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Open - National	100,000.00	0.00	Under Implementation	2019-02-10	2019-03-03	2019-04-16			2019-05-16	2019-06-20	2019-12-17
NG-EDO SPMU-96298-CS-CQS / Consultancy for the Engineering design for Ughoba-Uzoghban flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Pending Implementation	2019-09-10		2019-09-24			2019-10-24	2019-11-28	2020-05-26

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NG-EDO SPMU-17061-CS-INDV / Consultancy for Environmental and Social Safeguard Sensitization on Erosion Control-on going	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	0.00	Pending Implementation	2014-05-27	2014-07-07	2014-07-31	2014-08-08	2015-04-27
NG-EDO SPMU-17062-CS-INDV / Consultancy for sensitization on Livelihood, Watershed Management & Engineering designs for Erosion Management-ON GOING	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	0.00	Pending Implementation	2014-05-27	2014-07-07	2014-07-31	2014-08-08	2015-04-27
NG-EDO SPMU-17064-CS-INDV / Consultancy for Livelihood Needs Assessment-ON-GOING	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	0.00	Pending Implementation	2014-07-07	2014-07-07	2014-07-31	2014-08-08	2015-04-27
NG-EDO SPMU-17088-CS-INDV / Consultancy for M & E Baseline data for New Sites-Gapisona and Urora	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open	60,000.00	47,725.63	Completed	2017-01-13	2017-01-13	2017-02-10	2017-02-20	2017-05-03
NG-EDO SPMU-17085-CS-INDV / Consultancy on Bioremediation works	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	30,000.00	0.00	Pending Implementation	2017-02-06	2017-06-06	2017-06-30	2017-06-30	2017-09-22
NG-EDO SPMU-17094-CS-CDS / Consultancy for design of emergency works for incipient gullies requiring rapid action-several	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Direct Selection	Direct	100,000.00	74,796.02	Signed	2017-06-06	2017-06-06		2017-06-30	2017-09-22
NG-EDO SPMU-17049-CS-INDV / Consultancy for M & E Baseline data for New Sites-Ibore, Eru and Fugar-Agesebode Road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	100,000.00	51,129.00	Completed	2017-01-13	2017-01-13	2017-02-10	2017-02-20	2017-05-03
NG-EDO SPMU-17048-CS-INDV / Consultancy for M & E Baseline data for New Sites-Edo College and Ogiwo-Ouunde	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	95,000.00	38,168.96	Signed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23
NG-EDO SPMU-17042-CS-INDV / Consultancy for M & E Baseline data for New Sites-Emu, AAU and Igbe Quarters	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	95,000.00	58,114.38	Signed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23
NG-EDO SPMU-17029-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for New Sites-Edo College, Ogiwo-Ouunde and AAU	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	95,000.00	37,215.75	Signed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23
NG-EDO SPMU-17032-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for New Sites-EMU, Igbe quarters and Fugar-Agesebode road	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	95,000.00	36,396.25	Signed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23

NG-EDO SPMU-17037-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-NEW-1-GAPIONA and URORA	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	100,000.00	58,509.00	Completed	2017-01-13	2017-01-13	2017-02-10	2017-02-20	2017-05-03
NG-EDO SPMU-17044-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State-NEW-2-IBORE, EWU	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	100,000.00	36,960.00	Signed	2017-01-13	2017-01-13	2017-02-10	2017-02-20	2017-05-03
NG-EDO SPMU-17038-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State- New Sites-AAU, Edo College and Ojiso-Onunde	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	90,000.00	51,067.50	Signed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23
NG-EDO SPMU-17050-CS-INDV / Consultancy for the detailed ESIA, for Flood and Gully Erosion in Edo State- New Sites-Emu-Obodua, Igbe Quarters and FUGAR AGENEBODE ROAD	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Open	90,000.00	67,193.50	Completed	2017-02-06	2017-02-06	2017-02-24	2017-02-24	2017-05-23
NG-EDO SPMU-96316-CS-INDV / Consultancy for the preparation of catchment management plan for flood and gully erosion sites in Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Pending Implementation	2019-04-10	2019-04-15	2019-05-06	2019-06-10	2019-12-07
NG-EDO SPMU-96164-CS-INDV / Consultancy for M & E Baseline data for Igussa flood and gully Erosion site, Benin City, Edo State and for Ughoba-Uzughan flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Pending Implementation	2019-08-10	2019-08-15	2019-09-05	2019-10-10	2020-04-07
NG-EDO SPMU-96179-CS-INDV / Consultancy for the detailed RAP, and Socio-Economic Studies for Igussa flood and gully Erosion site, Benin City, Edo State and for Ughoba-Uzughan flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2019-08-10	2019-08-15	2019-09-05	2019-10-10	2020-04-07
NG-EDO SPMU-96167-CS-INDV / Consultancy for the detailed ESMP, for Igussa flood and gully Erosion site, Benin City, Edo State and for Ughoba-Uzughan flood and gully Erosion site, Central Senatorial district of Edo State	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2019-08-10	2019-08-15	2019-09-05	2019-10-10	2020-04-07