

## PROCUREMENT PLAN (Textual Part)

**Project information:** Republic of Marshall Islands  
Sustainable Energy Development Project  
P160910

**Project Implementation agency:** Marshalls Energy Company (MEC); Division of International Development Assistance-Ministry of Finance (DIDA-MOF)

**Date of the Procurement Plan:** January 31, 2018

**Period covered by this Procurement Plan:** Feb 1, 2018 to July 31, 2019

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The procurement is open to all eligible firms from any country;
2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
3. Publication of contract award information;
4. Rights for the Bank to review procurement documentation and activities; and

5. An effective complaints mechanism.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Work)

Goods: is not applicable;

Works: is not applicable.

**PROCUREMENT PLAN** Marshall Islands : Sustainable Energy Development Project

| General Information  |  |
|--|--|
| <b>Country:</b>  | Marshall Islands                       |
| <b>Bank's Approval Date of the Original Procurement Plan:</b>        | 2018-08-10                             |
| <b>Project ID:</b>   | P160910                                |
| <b>Revised Plan Date(s): (comma delineated, leave blank if none)</b> | 2019-08-08                             |
| <b>Project Name:</b>   | Sustainable Energy Development Project |
| <b>GFN Date:</b>   | 2017-10-30                             |
| <b>Loan / Credit No:</b>   | IDA / D2610, IDA / V0640               |
| <b>Executing Agency(ies)</b>   | Marshall's Energy Company              |

| WORKS   |                   |   |             |                  |                      |                             |                        |                         |                      |                        |                                   |        |                                    |        |  |        |  |        |                             |        |   |            |  |            |                 |            |                     |            |         |
|---|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|---------|
| Activity Reference No. / Description  | Loan / Credit No. | Component   | Review Type | Method           | Market Approach      | Procurement Process         | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status         | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents as Issued |        | Proposal Submission / Opening / Minutes |            | Bid Evaluation Report and Recommendation for Award |            | Signed Contract |            | Contract Completion |            |         |
|   |                   |   |             |                  |                      |                             |                        |                         |                      |                        | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                     | Actual | Planned                                 | Actual     | Planned  | Actual     | Planned         | Actual     | Planned             | Actual     | Planned |
| MI-MEC-77891-CW-DR / S & I of Ebeye Diesel Generators based on single sourcing due to current emergency situation | IDA / D2610       | Renewable Energy Investments                              | Prior       | Direct Selection | Direct               |                             |                        | 1,100,000.00            | 2,317,542.00         | Under Review           |                                   |        |                                    |        | 2018-09-13                             |        | 2018-09-18                               |        |                             |        |   |            |  |            |                 | 2018-10-23 |                     | 2018-04-21 |         |
| MI-MEC-74211-CW-RFB / S & I of Integrated Solar PV Storage-Control System-O & M Support-Feeder                    | IDA / D2610       | Renewable Energy Investments                              | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 22,600,000.00           | 0.00                 | Canceled               |                                   |        |                                    |        | 2019-01-01                             |        | 2019-01-06                               |        |                             |        |   | 2019-02-17 |  | 2019-03-19 |                 | 2019-04-23 |                     | 2019-10-20 |         |
| MI-MEC-74213-CW-RFB / Supply and Installation of Diesel Gen Sets at Majuro  | IDA / D2610       | Renewable Energy Investments                              | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 3,000,000.00            | 0.00                 | Canceled               |                                   |        |                                    |        | 2019-01-01                             |        | 2019-01-06                               |        |                             |        |   | 2019-02-17 |  | 2019-03-19 |                 | 2019-04-23 |                     | 2019-10-20 |         |
| MI-MEC-86579-CW-RFB / Supply and Installation of Solar PV System, Power Station Refurbishment and BESS            | IDA / D2610       | Renewable Energy Investments                              | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 26,000,000.00           | 0.00                 | Under Review           |                                   |        |                                    |        | 2019-06-03                             |        | 2019-06-08                               |        |                             |        |   | 2019-07-20 |  | 2019-08-19 |                 | 2019-09-23 |                     | 2020-03-21 |         |
| MI-MEC-74212-CW-RFB / Implementation of Supply Side Management  | IDA / D2610       | Promotion of Energy Efficiency and Loss Reduction Program | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 1,200,000.00            | 0.00                 | Pending Implementation |                                   |        |                                    |        | 2020-03-01                             |        | 2020-03-06                               |        |                             |        |   | 2020-04-17 |  | 2020-05-17 |                 | 2020-06-21 |                     | 2020-12-18 |         |
| MI-MEC-12335-CW-RFB / Supply and installation of air handling units at Ebeye Hospital                             | IDA / D2610       | Promotion of Energy Efficiency and Loss Reduction Program | Post        | Request for Bids | Open - International | Single Stage - One Envelope |                        | 200,000.00              | 0.00                 | Pending Implementation |                                   |        |                                    |        | 2020-04-01                             |        | 2020-04-06                               |        |                             |        |   | 2020-05-18 |  | 2020-06-17 |                 | 2020-07-22 |                     | 2021-01-18 |         |
| MI-MEC-73125-CW-RFB / S & I of Ebeye Diesel Generators  | IDA / D2610       | Renewable Energy Investments                              | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 1,100,000.00            | 0.00                 | Canceled               |                                   |        |                                    |        | 2018-08-15                             |        | 2018-08-20                               |        |                             |        |   | 2018-10-01 |  | 2018-10-31 |                 | 2018-12-05 |                     | 2019-06-03 |         |

| GOODS  |                   |   |             |                  |                      |                             |                        |                         |                      |                |                                   |        |                                    |        |  |        |  |        |                             |        |   |            |  |            |                 |            |                     |            |         |
|--|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|---------|
| Activity Reference No. / Description                                     | Loan / Credit No. | Component   | Review Type | Method           | Market Approach      | Procurement Process         | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents as Issued |        | Proposal Submission / Opening / Minutes |            | Bid Evaluation Report and Recommendation for Award |            | Signed Contract |            | Contract Completion |            |         |
|  |                   |   |             |                  |                      |                             |                        |                         |                      |                | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                     | Actual | Planned                                 | Actual     | Planned  | Actual     | Planned         | Actual     | Planned             | Actual     | Planned |
| MI-MEC-74214-GO-RFB / Demand Side Management Energy Efficiency Equipment | IDA / D2610       | Promotion of Energy Efficiency and Loss Reduction Program | Prior       | Request for Bids | Open - International | Single Stage - One Envelope |                        | 750,000.00              | 0.00                 | Canceled       |                                   |        |                                    |        | 2018-10-01                             |        | 2018-10-06                               |        |                             |        |   | 2018-11-17 |  | 2018-12-17 |                 | 2019-01-21 |                     | 2019-07-20 |         |



