

PROCUREMENT PLAN (Textual Part)

Project information:

Country: [Afghanistan](#)

Project name: [Urban Development Support Project](#)

Project ID: [P14747](#)

Project Implementation agency: [Ministry of Urban Development and Housing \[MUDH\]](#)

Date of the Procurement Plan: [November 13, 2017](#)

Period covered by this Procurement Plan: [First 18 months of the project.](#)

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), [the procurement documents agreed by the bank will be used.](#)

When the Borrower uses its own national open competitive procurement arrangements as set forth in the [Procurement Law of the Islamic Republic of Afghanistan dated 27/06/13965 \(September 17, 2016\) published in the Official Gazette No.1223](#), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions [Agreed Procedures for National Competitive Bidding:](#)

- I. Standard bidding documents approved by the Association shall be used.

- II. Invitations to bid shall be advertised in at least one (1) widely circulated national daily newspaper and bidding documents shall be made available to prospective bidders, at least twenty-eight (28) days prior to the deadline for the submission of bids.
- III. Bids shall not be invited on the basis of percentage premium or discount over the estimated cost.
- IV. Bidding documents shall be made available, by mail or in person, to all who are willing to pay the required fee.
- V. Foreign bidders shall not be precluded from bidding.
- VI. Qualification criteria (in case pre-qualifications were not carried out) shall be stated on the bidding documents, and if a registration process is required, a foreign firm determined to be the lowest evaluated bidder shall be given reasonable opportunity of registering, without any hindrance.
- VII. Bidders may deliver bids, at their option, either in person or by courier service or by mail.
- VIII. All bidders shall provide bid security or a bid security declaration form as indicated in the bidding documents. A bidder's bid security or the declaration form shall apply only to a specific bid.
- IX. Bids shall be opened in public in one place preferably immediately, but no later than one hour, after the deadline for submission of bids.
- X. Evaluation of bids shall be made in strict adherence to the criteria disclosed in the bidding documents, in a format, and within the specified period, agreed with the Association.
- XI. Bids shall not be rejected merely on the basis of a comparison with an official estimate without the prior concurrence of the Association.
- XII. Split award or lottery in award of contracts shall not be carried out. When two (2) or more bidders quote the same price, an investigation shall be made to determine any evidence of collusion, following which: (A) if collusion is determined, the parties involved shall be disqualified and the award shall then be made to the next lowest evaluated and qualified bidder; and (B) if no evidence of collusion can be confirmed, then fresh bids shall be invited after receiving the concurrence of the Association;
- XIII. Contracts shall be awarded to the lowest evaluated bidders within the initial period of bid validity so that extensions are not necessary. Extension of bid validity may be sought only under exceptional circumstances.
- XIV. Extension of bid validity shall not be allowed without the prior concurrence of the Association (A) for the first request for extension if it is longer than four (4) weeks, and (B) for all subsequent requests for extensions irrespective of the period in case of prior review.
- XV. Negotiations shall not be allowed with the lowest evaluated or any other bidders.

- XVI. Re-bidding shall not be carried out without the Association's prior concurrence in case of prior review; and
- XVII. All contractors or suppliers shall provide performance security as indicated in the contract documents. A contractor's or a supplier's performance security shall apply to a specific contract under which it was furnished.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]; *NA*

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]; *NA*

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *“Not Applicable”*

Other Relevant Procurement Information.

Procurement for CDC will be conducted in line with the agreed manual prepared by the project and has been agreed by the bank. *“Not Applicable”*

Also, the Procurement in Situations of Urgent Need of Assistance or Capacity Constraints apply for the project.

PROCUREMENT PLAN Afghanistan : URBAN DEVELOPMENT SUPPORT PROJECT

General Information
Country: Afghanistan **Bank's Approval Date of the Original Procurement Plan:** 2017-11-20
Project ID: P147147 **Revised Plan Date(s): (comma delineated, leave blank if not)** 2019-08-15
Project Name: URBAN DEVELOPMENT SUPPORT PROJECT **QPN Date:**
Loan / Credit No: IDA / D1910, TF / A3425
Executing Agency(ies): Ministry of Urban Development and Housing

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MUDHU DSP/PGO-NCB-1 / Procurement of Project Vehicles (2)	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		90,000.00	0.00	Under Implementation					2017-06-01		2017-06-06					2017-07-18		2017-08-17		2017-09-21		2018-03-20
MUDHU DSP/PGO-NCB-2 / Project IT equipment , IT Equipment for Training Facility and Training Rooms	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		180,000.00	99,337.33	Completed					2017-06-29		2017-06-25					2017-08-06		2017-09-05		2017-10-10		2017-11-21
MUDHU DSP/PGO-SH-1 / Tele-Conference Communications Equipment with installation	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	34,259.57	Completed							2017-04-30								2017-06-25		2017-12-22	
MUDHU DSP/PGO-SH-2 / Office Furniture (support)	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation							2017-11-20								2018-01-15		2018-07-14	
MUDHU DSP/PGO-SH-6 / Training Facility Furnishings (Goods)	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation							2017-11-20								2018-01-15		2018-07-14	
MUDHU DSP/PGO-NCB-4 / Procurement of Plotters & A0 Scanner	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		50,000.00	49,591.11	Completed					2017-07-15		2017-07-20					2017-08-31		2017-09-30		2017-11-04		2017-12-16
MUDHU DSP/PGO-DIR-2 / Satellite Imagery UNO SAT	IDA / D1910	5. Project Management and Administration	Post	Direct Selection	Direct			100,000.00	49,500.00	Completed					2017-11-15		2017-11-29								2017-12-25		2018-06-23	
MUDHU DSP/PGO-NCB-3 / Procurement of Generators (250KVA) for project Office for MUDH	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		60,000.00	64,193.00	Completed					2017-08-29		2017-09-03					2017-10-15		2017-11-14		2017-12-19		2018-01-30
MUDHU DSP/PGO-SH-7 / Procurement of 8 Laptops and 1 Printer - Urgent For project staff	TF / A3425	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		8,000.00	0.00	Under Implementation							2017-04-20								2017-05-18		2017-06-01	

MUDH/UDSP/GO-SH-8 / Procurement of Work Station, Furniture, Chairs, meeting table for project office (Required Urgently)	TF / A3425	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Pending Implementati on											2017-05-20					2017-07-15				2018-01-11
MUDH/UDSP/GO-SH-18 / Procurement of Networking tools and ICT goods for Urban Development Support Project Office and Support Unit.	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,700.00	0.00	Pending Implementati on											2017-09-10					2017-10-08				2017-10-22
MUDH/UDSP/GO-SH-19 / Procurement of Server Computer and Internet Modem for PMIS of Procurement Directorate of Ministry of Urban Development and Housing	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	0.00	Under Implementati on											2017-09-24					2017-11-19				2018-05-18
MUDH/UDSP/GO-ICB-2 / Planning Equipment (Engineering Tools)	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		500,000.00	0.00	Pending Implementati on				2018-05-15		2018-05-20					2018-07-01				2018-07-31	2018-09-04				2018-03-03
MUDH/UDSP/GO-SH-4 / Procurement of Refrigerators, vacuum cleaner, air conditioning units and water cooler	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,700.00	485.99	Completed											2017-11-26					2017-12-24				2018-01-08
MUDH/UDSP/GO-SH-26 / Procurement of Multi- Functional Copier, Printer and Digital Senders for UDSP & MUDH (Lot of IT Goods)	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		45,000.00	40,100.27	Completed											2017-11-11					2017-12-12				2018-01-11
MUDH/UDSP/GO-SH-46 / Procurement of Pre- fabricated Structure(containerized office for Trainings Room and UDSP Consultants Office)	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		45,000.00	0.00	Pending Implementati on											2018-08-01					2018-09-12				2018-10-27
MUDH/UDSP/GO-SH-45 / Procurement of IT Goods for Support Unit of MUDH	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		25,000.00	0.00	Pending Implementati on											2018-07-15					2018-09-02				2018-10-02
MUDL/UDSP/GO-NCB-5 / Procurement of Technology Items for Engineering Departments of MUDL	IDA / D1910	5. Project Management and Administration	Post	Request for Bids	Open - National	Single Stage - One Envelope		160,000.00	0.00	Pending Implementati on				2019-09-10		2019-09-15					2019-10-27				2019-11-26	2019-12-31				2020-02-29

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MUDH/UDSP/NC-SH-21 / Procurement of Developing Data Base , Maintenance and Training for Urban Development Directorate	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementati on																2018-03-03				2018-05-02

MUDHU/SPNC-SH-15 / Internet Service Contract (Afghan Telecom)	IDA / D1910	5. Project Management and Administration	Prior	Request for Quotations	Open - National	Single Stage - One Envelope		36,000.00	0.00	Under Implementation																2017-07-30								2017-09-14	2018-03-13
MUDHU/SPNC-SH-64 / Comp 5 PCT: Internet Service Contract (Second Round)	IDA / D1910	5. Project Management and Administration	Post	Request for Quotations	Open - National	Single Stage - One Envelope		18,000.00	0.00	Pending Implementation																								2019-06-12	2019-07-27

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
MUDHU/SPNC-3CS-1/QCBS / UMS System Design building on findings of users requirements and relevant agencies & System Hardware and Software for the 5 PCCs, IDLG and MUDH	IDA / D1910	1. Urban Information - Building an Urban Management Information System	Prior	Quality And Cost Based Selection	Open - International		1,400,000.00	0.00	Pending Implementation	2018-02-01	2018-02-22	2018-04-07							2018-05-05	2018-06-04	2018-07-09			2018-08-13											
MUDHU/SPNC-2CS-2/CQS / Internal Audit System Development Firm	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Pending Implementation	2018-01-20	2018-02-10	2018-03-26									2018-04-25			2018-05-30											2018-11-26
MUDHU/SPNC-2CS-10/CQS / International Urban Regeneration assignment Firm	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International		300,000.00	299,884.26	Signed	2018-01-10	2018-01-31	2018-03-16									2018-04-15			2018-05-20											2018-11-16
MUDHU/SPNC-2CS-11/CQS / International Affordable Housing (Demand) firm	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International		200,000.00	215,663.76	Signed	2017-11-15	2017-12-06	2018-01-19									2018-02-18			2018-03-25											2018-09-21
MUDHU/SPNC-2CS-12/CQS / International Affordable Housing (Supply) Firm	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International		200,000.00	324,335.00	Signed	2018-03-01	2018-03-22	2018-05-05									2018-06-04			2018-07-09											2019-01-05
MUDHU/SPNC-3CS-8/QCBS / Planning Curriculum Development Consultancy	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Quality And Cost Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2018-05-20	2018-06-10	2018-07-24							2018-06-21	2018-09-20	2018-10-25			2018-11-29											2019-11-29
MUDHU/SPNC-2 CS-3/CQS / Contract Management Systems Development Firm	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Under Implementation	2018-01-01	2018-01-22	2018-03-07									2018-04-06			2018-05-11											2018-11-07
MUDHU/SPNC-3 CS-4/QCBS / SDP Formulation and Prioritized Capital Investment Plans & TA Programs in 5 PCCs	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Prior	Quality And Cost Based Selection	Open - International		4,000,000.00	3,881,890.32	Signed	2018-05-10	2018-05-31	2018-07-14							2018-06-11	2018-09-10	2018-10-15			2018-11-19											2019-11-19
MUDHU/SPNC-2CS-9/QCBS / Urban Planning Functional Review	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Quality And Cost Based Selection	Open - International		400,000.00	284,912.00	Signed	2017-11-10	2017-11-15	2017-12-29							2018-01-26	2018-02-25	2018-04-01			2018-05-06											2018-11-02
MUDHU/SPNC-3CS-7/QCBS / Urban planning framework technical studies, guidelines, manuals, tools and systems (to move to Capacity Building program under Component-2)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Quality And Cost Based Selection	Open - International		450,000.00	0.00	Pending Implementation	2018-03-01	2018-03-22	2018-05-05							2018-06-02	2018-07-02	2018-08-06			2018-09-10											2019-09-10

MUDHVDSPC-4CS-5/QCBS / Investments Identification, Feasibility and Design Studies for Priority Sub projects	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Prior	Quality And Cost Based Selection	Open - International	5,000,000.00	0.00	Canceled	2018-05-01	2018-05-22	2018-07-05	2018-06-02	2018-09-01	2018-10-06	2018-11-10	2019-11-10
MUDHVDSPC-4CS-13/QCBS / Investments Identification, Feasibility and Design Studies for Priority Sub project	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Prior	Quality And Cost Based Selection	Open - International	3,000,000.00	0.00	Canceled	2018-01-23	2018-01-25	2018-03-10	2018-04-07	2018-05-07	2018-06-11	2018-07-16	2019-07-16
MUDHVDSPC-4CS-14/QCBS / Investments Feasibility Studies for Catalytic projects identified under the SDP including ESMP and RAP for catalytic projects	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Prior	Quality And Cost Based Selection	Open - International	4,000,000.00	0.00	Pending Implementation	2018-10-01	2018-10-22	2018-12-05	2019-01-02	2019-02-01	2019-03-08	2019-04-12	2020-04-11
MUDHVDSPC-4CS-15/QCBS / Investments Identification, Feasibility and Design Studies for Priority Sub projects	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Prior	Quality And Cost Based Selection	Open - International	3,000,000.00	0.00	Under Implementation	2018-02-18	2018-03-11	2018-04-24	2018-05-22	2018-06-21	2018-07-26	2018-08-30	2019-08-30
MUDHVDSPC-4CS-15/CQS / Social and Environmental and Safeguard Studies	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Consultant Qualification Selection	Open - National	40,000.00	0.00	Under Implementation	2018-07-01	2018-07-22	2018-09-04			2018-10-04	2018-11-08	2019-05-07
MUDHVDSPC-C-2/CS-4/CQS / Comp 2 UP Urban Planning - Reform Action 1	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International	300,000.00	0.00	Pending Implementation	2019-07-15	2019-08-05	2019-08-18			2019-10-18	2019-11-22	2020-05-20
MUDHVDSPC-C-2/CS-7/CQS / Comp 2 AH Housing Supply - Reform Action 1	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International	300,000.00	0.00	Pending Implementation	2019-07-01	2019-07-22	2019-08-04			2019-10-04	2019-11-08	2020-05-06
MUDHVDSPC-C-3-IC-16 / Comp 3 SDF Senior SDF Coordinator	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Consultant Qualification Selection	Open - National	35,000.00	0.00	Pending Implementation	2019-05-20	2019-06-10	2019-07-24			2019-08-23	2019-09-27	2020-03-25
MUDHVDSPC-3-CS-11/CQS / Comp 3 CE Urban Planning Curriculum Development Consultancy	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Consultant Qualification Selection	Open - International	300,000.00	0.00	Pending Implementation	2019-06-15	2019-07-06	2019-08-19			2019-09-18	2019-10-23	2020-04-20
MUDHVDSPC-2/CS-27/CQS / Hiring of Consulting Services Firm for Preparation of a Policy 'Option Paper' on Performance-Based Municipal Finance Incentive Fund Under Municipal Law	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Consultant Qualification Selection	Open - International	200,000.00	0.00	Pending Implementation	2019-08-25	2019-09-15	2019-10-29			2019-11-28	2020-01-02	2020-05-31
MUDHVDSPC-2/CS-24/CQS / Hiring of Consulting Services Firm for Urban Planning Reform Action 1 on critical Path	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International	300,000.00	0.00	Pending Implementation	2019-08-15	2019-09-05	2019-10-19			2019-11-18	2019-12-23	2020-06-20
MUDHVDSPC-2/CS-23/CQS / Hiring of Consulting Services firm for Affordable Housing AND Housing Supply Reform Action 1 on the critical path	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Consultant Qualification Selection	Open - International	300,000.00	0.00	Pending Implementation	2019-09-01	2019-09-22	2019-11-05			2019-12-05	2020-01-09	2020-05-08

MUDH/UDSPC-3/CS-29/CQS / Hiring of Consulting Services Firm for Urban Planning Curriculum Development	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Consultant Qualification Selection	Open - International		300,000.00	0.00	Pending Implementation	2019-08-20		2019-09-10		2019-10-24						2019-11-23		2019-12-28		2020-06-25	
-------------------------------------------------------------------------------------------------------	-------------	----------------------------------------------------------------------------------	------	------------------------------------	----------------------	--	------------	------	------------------------	------------	--	------------	--	------------	--	--	--	--	--	------------	--	------------	--	------------	--

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
MUDH/UDSPC-2-IC-12 / International Urban Planning and Land Use Specialist-1	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		250,000.00	0.00	Pending Implementation	2018-01-15		2018-03-05		2018-03-28		2018-04-30		2018-10-27						
MUDH/UDSPC-2-IC-13 / International Urban Planning and Land Use Specialist-2	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		250,000.00	0.00	Pending Implementation	2018-02-15		2018-04-05		2018-04-26		2018-05-31		2018-11-27						
MUDH/UDSPC-1-IC-1 / Functional requirements including System Scoping, survey, data collection and assessment in 5 cities and relevant agencies	IDA / D1910	1. Urban Information - Building an Urban Management Information System	Post	Direct Selection	Direct		100,000.00	142,667.42	Signed	2017-08-11		2017-08-21				2017-10-25		2018-04-23						
MUDH/UDSPC-2-IC-2 / Financial Training Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Direct Selection	Direct		96,000.00	0.00	Pending Implementation	2017-01-01		2017-01-11				2017-03-17		2017-09-13						
MUDH/UDSPC-2-IC-5 / Herat Municipal Finance Analyst (Officer)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		11,000.00	4,680.19	Signed	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-6 / Khost Municipal Finance Analyst (Officer)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		11,000.00	0.00	Pending Implementation	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-7 / Mazari-Sherif Municipal Finance Analyst (Officer)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		11,000.00	0.00	Under Implementation	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-8 / Kandahar Municipal Finance Analyst (Officer)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		11,000.00	0.00	Under Implementation	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-9 / Jalalabad Municipal Finance Analyst (Officer)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		11,000.00	0.00	Under Implementation	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-10 / International Urban Policy Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		250,000.00	0.00	Pending Implementation	2017-07-19		2017-09-06		2017-09-27		2017-11-01		2018-04-30						
MUDH/UDSPC-2-IC-14 / International Municipal Finance Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		250,000.00	150,000.00	Completed	2017-08-01		2017-09-19		2017-10-10		2017-11-14		2018-11-09						
MUDH/UDSPC-2-IC-17 / Public Policy Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2017-08-15		2017-10-03		2017-10-24		2017-11-28		2018-05-27						

MUDHUUDSPC-2-IC-18 / National Senior Urban Planning Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	150,000.00	0.00	Pending Implementation	2017-09-10		2017-10-29		2017-11-19		2017-12-24		2018-06-22
MUDHUUDSPC-4-IC-4 / Priority Projects, selection, due diligence for Jalalabad	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2019-04-20
MUDHUUDSPC-2-IC-19 / Engineer /Coordinator Herat	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2018-10-22
MUDHUUDSPC-2-IC-11 / Engineer /Coordinator Mazar- e-sharif	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2018-10-22
MUDHUUDSPC-2-IC-20 / Engineer /Coordinator Jalalabad	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2018-10-22
MUDHUUDSPC-2-IC-21 / Engineer /Coordinator Khost	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2018-10-22
MUDHUUDSPC-2-IC-22 / Engineer/ Coordinator Kandahar	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2018-10-22
MUDHUUDSPC-4-IC-1 / Priority Projects, selection, due diligence for Herat	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2019-04-20
MUDHUUDSPC-4-IC-2 / Priority Projects, selection, due diligence for Khost	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2019-04-20
MUDHUUDSPC-4-IC-3 / Priority Projects, selection, due diligence for Mazar-e- Sharif,	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2019-04-20
MUDHUUDSPC-4-IC-5 / Priority Projects, selection, due diligence for Kandahar	IDA / D1910	4. Urban Investments - Feasibility and Design Studies for Urban Infrastructure	Post	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2018-01-10		2018-02-28		2018-03-21		2018-04-25		2019-04-20
MUDHUUDSPC-2-IC-6 / Road Engineer and Design Consultant (backed by firm)	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	20,000.00	0.00	Under Implementation	2018-07-01		2018-08-19		2018-09-09		2018-10-14		2019-04-12
MUDHUUDSPC-2-IC-3 / Procurement Contract Management Specialist	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open	96,000.00	0.00	Pending Implementation	2018-07-25		2018-09-12		2018-10-03		2018-11-07		2019-05-06
MUDHUUDSPC-1/CS-1/IC / Comp 1: UMIS - develop municipal financial performance based options paper including the development of the relevant database	IDA / D1910	1. Urban Information - Building an Urban Management Information System	Post	Individual Consultant Selection	Open	150,000.00	0.00	Pending Implementation	2019-06-01		2019-07-20		2019-08-10		2019-09-14		2020-03-12

MUDH/UDSP-C-2TC-11/IC / Comp 2 SC: Short Course on housing supply workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-2TC-12/IC / Comp 2 SC: Short Course on urban planning and land management workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-2TC-13/IC / Comp 2 SC: Short Course on urban regeneration workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-2TC-14/IC / Comp 2 SC: Short Course on municipal finance workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		90,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-1CS-26/IC / Comp 1: UMIS - develop municipal financial performance based options paper including the development of the relevant database	IDA / D1910	1. Urban Information - Building an Urban Management Information System	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2019-06-01	2019-07-20	2019-08-10	2019-09-14	2020-03-12
MUDH/UDSP-C-2TC-23/IC / Comp 2 SC: Short Course on housing supply workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-2TC-24/IC / Comp 2 SC: Short Course on urban planning and land management workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-2TC-25/IC / Comp 2 SC: Short Course on urban regeneration workstream	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2019-06-15	2019-08-03	2019-08-24	2019-09-28	2020-03-26
MUDH/UDSP-C-1CS-2 / Comp 1: UMIS: Development of A Proof of Concept - A functioning software platform to demonstrate key functionality of the proposed Afghanistan Urban Management Information System (UMIS).	IDA / D1910	1. Urban Information - Building an Urban Management Information System	Post	Direct Selection	Direct		110,000.00	0.00	Pending Implementation	2019-06-15	2019-06-25		2019-06-29	2020-02-25
MUDL/UDSP-C-2CS-25/DIR / Hiring of Consulting Services Firm For " UMIS Proof of Concept"	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Direct Selection	Direct		100,000.00	0.00	Pending Implementation	2019-08-15	2019-08-25		2019-10-29	2020-04-26
MUDL/UDSP-C-2CS-26/DIR / Hiring of Consulting Services Firm UMIS-FM for Design and Development of the Performance Module	IDA / D1910	2. Urban Institutions - Institutional and Capacity Development	Post	Direct Selection	Direct		75,000.00	0.00	Pending Implementation	2019-08-20	2019-08-30		2019-11-03	2020-04-01
MUDL/UDSP-C-3TC-25 / Consultant (Int) - Short Course for Municipal Finance Areas	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2019-09-01	2019-10-20	2019-11-10	2019-12-15	2019-12-29

MU/DA/UDSP/C-3/IC-26 / Consultant (Int) Short Course on Urban Planning and Land Management	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2019-09-15		2019-11-03		2019-11-24		2019-12-29		2020-01-12
MU/DA/UDSP/C-3/IC-27 / Consultant (Int) - Short Course on Urban Regeneration	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2019-10-01		2019-11-19		2019-12-10		2020-01-14		2020-01-28
MU/DA/UDSP/C-3/IC-28 / Consultant (Int) Short Course on Housing	IDA / D1910	3. Urban Integration - Strengthening Urban Planning at National and Local Levels	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2019-10-10		2019-11-28		2019-12-19		2020-01-23		2020-07-21