

Summarized Procurement Plan

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

1. **Bank's approval Date of the procurement Plan** *January 2017*
2. **Date of General Procurement Notice:** *21 February 2017*
3. **Period covered by this procurement plan:** *The procurement period of project covered from year August 2016 to June 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: Procurement Risk Rating-
Substantial

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 3 million</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 2 million</i>	<i>All</i>
3.	ICB (Works)	<i>Above US\$ 20 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>	<i>All</i>
5.	Shopping for Works (<i>Below US\$ 200,000</i>)	<i>None</i>	
6.	Shopping for Goods (<i>Below US\$ 100,000</i>)	<i>None</i>	

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *not applicable*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150058 04/01/2010 issued by the PMU for RGEP*
5. **Any Other Special Procurement Arrangements:** *[not applicable]*

July 9, 2010

6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	0	0	No	N/A	
	Summary of the ICB (Goods)	0	0	No	N/A	
	Summary of the NCB (Works)	0	0	No	N/A	
	Summary of the NCB (Goods)	0.6	1	No	Post	
	Summary of the ICB (Non-Consultant Services)	0	0	No	N/A	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 1 million	QCBS & QBS & FBS
2.	Single Source (Firms)	Above US\$ 1 million	SSS
3.	Individual including Direct selection	Above US\$ 300,000	IC

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:** *not applicable*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost	Packages	Review by Bank	Comments

		US\$ million		(Prior / Post)	
	Summary of number of contracts that will be let under QCBS	<i>2.387</i>	<i>3</i>	<i>Prior</i>	<i>QCBS & FBS</i>
	Summary of number of contracts that will be let under QBS	<i>5.300</i>	<i>1</i>	<i>Prior</i>	<i>QBS</i>
	Summary of number of contracts that will be let under other methods for firms	<i>1.200</i>	<i>10</i>	<i>Post</i>	<i>CQS</i>
	Summary of number of contracts with Individuals	<i>5.690</i>	<i>14</i>	<i>Post</i>	<i>IC</i>

PROCUREMENT PLAN Vietnam : Renovation of General Education Project

General Information	
Country:	Vietnam
Bank's Approval Date of the Original Procurement Plan:	2017-02-22
Revised Plan Date(s): (comma delimited, leave blank if not)	2019-01-09
Project ID:	P150058
GFN Date:	2017-02-21
Project Name:	Renovation of General Education Project
Loan / Credit No:	IDA / 56910
Executing Agency(ies)	Project Management Unit for RGEP

WORKS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C3-1-CW-RFB-01 / Construction of NCS/DGEQ and NCT centers. The package may comprise few lots to follow the Slice-and-package approach. Bids will be invited and evaluated lot-wise, then award may be done on multiple-contract basis.	IDA / 56910		Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-12-15		2018-12-20					2019-01-31		2019-03-02		2019-04-06		2020-12-26

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
VN-PMU-RGEP-5009-GO-RFQ / Development of project website	IDA / 56910		Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,499.68	Signed							2017-02-28									2017-04-25		2017-05-25

NON CONSULTING SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
VN-PMU-RGEP-21741-NC-RFQ / Project communication on newspapers, online newspapers, Radio channels, TV channels	IDA / 56910		Post	Request for Quotations	Open - National	Single Stage - One Envelope		19,674.71	Signed							2017-09-20									2017-10-21		2017-12-20

CONSULTING FIRMS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
VN-PMU-RGEP-5010-CS-CQS / CS of public opinion research	IDA / 56910		Post	Consultant Qualification Selection	Open - National		39,759.13	Signed	2017-06-29		2017-07-20		2017-08-13									2017-08-18		2017-09-06		2017-11-05

VN-PMU-RGEP-5012-CS-CQS / Independent Auditing for the first 3 years	IDA / 56910		Post	Consultant Qualification Selection	Open - National		39,687.29	Signed	2017-09-01		2017-09-22		2017-11-16					2017-12-16		2018-01-20		2018-07-19
VN-PMU-RGEP-5007-CS-CQS / Consulting service for proposal on developing online system for teacher training	IDA / 56910		Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2017-02-15		2017-03-08		2017-04-21					2017-05-21		2017-06-25		2017-12-22
VN-PMU-RGEP-5011-CS-CQS / Development of communication strategy and plan	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-10-15		2017-11-05		2017-12-19					2018-01-18		2018-02-22		2018-04-23
VN-PMU-RGEP-8241-CS-FBS / Consulting services for training (abroad) on capacity building of curriculum development	IDA / 56910		Prior	Fixed Budget Selection	Open - National		0.00	Canceled	2017-10-15		2017-11-05		2017-12-19			2018-01-16	2018-02-15	2018-03-22		2018-04-26		2019-04-26
VN-PMU-RGEP-8240-CS-CQS / Consulting services for research assignment 5	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-15		2018-01-05		2018-02-18					2018-03-20		2018-04-24		2019-04-24
VN-PMU-RGEP-8239-CS-CQS / Consulting services for research assignment 4	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-15		2018-01-05		2018-02-18					2018-03-20		2018-04-24		2019-04-24
VN-PMU-RGEP-8238-CS-CQS / Consulting services for research assignment 3	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-15		2018-01-05		2018-02-18					2018-03-20		2018-04-24		2019-04-24
VN-PMU-RGEP-8237-CS-CQS / Consulting services for research assignment 2	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-15		2018-01-05		2018-02-18					2018-03-20		2018-04-24		2019-04-24
VN-PMU-RGEP-8236-CS-CQS / Consulting services for research assignment 1	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-15		2018-01-05		2018-02-18					2018-03-20		2018-04-24		2019-04-24
VN-PMU-RGEP-8231-CS-QBS / Consulting service for developing online system for teacher training	IDA / 56910		Prior	Quality Based Selection	Open - International		0.00	Canceled	2017-11-15		2017-12-06		2018-01-19			2018-02-16	2018-03-18	2018-04-17		2018-05-22		2020-12-31
VN-PMU-RGEP-10421-CS-QCBS / Consultancy firm for national periodic assessment following current curriculum	IDA / 56910		Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-10-14		2017-11-04		2017-12-18			2018-01-15	2018-02-14	2018-03-21		2018-04-25		2019-04-25
C3-4-CS-CQS-02 / Consulting services for communication	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-06-15		2018-07-06		2018-08-19					2018-09-18		2018-10-23		2019-10-18
C3-1-CS-QCBS-01 / Consultancy firm to design for 2 Centers	IDA / 56910		Post	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2018-06-15		2018-07-06		2018-08-19			2018-09-16	2018-10-16	2018-11-20		2018-12-25		2019-06-23
C3-1-CS-CQS-01 / Consulting services for detailed design and preparation of Bidding documents for construction of two Centers (NCSGEG and National Center for Testing)	IDA / 56910		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-11-30		2018-12-14		2019-01-08					2019-01-23		2019-02-23		2019-08-22

INDIVIDUAL CONSULTANTS