

## Procurement Plan

### I. General

#### 1. Project Information

Country	:	India
Borrower	:	Directorate of Inland and Transport, Govt. of Assam
Project Name	:	Assam Inland Water Transport Project [P157929]
Loan Nos.	:	<b>Project under preparation</b>

**Bank's Approval Date of the Procurement Plan:** Nov 25, 2016 [through STEP]

2. **Date of General Procurement Notice:** Sep 20, 2016
3. **Period covered by this Procurement plan:** 18 months
4. **Risk Rating for the Implementing Agencies:** Substantial at PCN stage may be modified

### II. Goods and Non-consulting Services.

#### 1. (a) Procurement Methods

	Procurement Method	Threshold (US\$ Equivalent)
1	Open International (Goods)	Above 3 million
2	Open National (Goods)	Above 100,000 and up to 3 million (with NCB conditions) – as per para 3.3 and 3.4 of the Guidelines
3	Open International (Works)	Above 40 million
	Open National (Works)	Above 100,000
3	Shopping (Goods/Works)	Up to 100,000 and up to 40 million
4.	Open International (Non-consulting Services)	Above 3 million
5	Open National (Non-consulting Services)	Up to 3 million
6	Direct Contract	As per para 3.7 of Guidelines

**(b) Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Sl. No.	Category	Prior Review Threshold (US\$ Equivalent)	Comments
1	Works	Above US\$ 10.0 million	All Contracts
1	Goods	Above US\$ 2.0 million	All Contracts
2	Non-consulting Services	Above US\$ 2.0 million	All Contracts

2. **Pre-qualification:** Bidders shall be pre-qualified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

**3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines):**  
Not applicable

**4. Reference to (if any) Project Operational/Procurement Manual:** Under preparation

**5. NCB Provisions:**

- a) Only the model bidding documents for NCB agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding;
- b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids;
- c) No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State;
- d) Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- e) Extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstances beyond the control of the Purchaser/Employer);
- f) Re-bidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
- g) Rate contracts entered into by Directorate General of Supplies and Disposals (DGS&D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however for any procurement under the Shopping procedures;
- h) Two or three envelope system will not be used (except when using e-procurement system assessed and agreed by the Bank).

**6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

Refer STEP system

### **III. Selection of Consultants**

#### **1. (a) Procurement Methods**

<b>Sl. No.</b>	<b>Procurement Method</b>	<b>Threshold (US\$ Equivalent)</b>
----------------	---------------------------	------------------------------------

1	Selection based on Consultants' Qualifications / Least Cost Selection	Up to 300,000
2	Single-source Selection of consulting firms	As per para 3.9 – 3.11 of Guidelines
3	Selection of Individual Consultants/ Sole Source Procedures for the Selection of Individual Consultants	As per Section V of Guidelines
4	<b>Quality- and Cost-based Selection/</b> Quality-based Selection/ Selection under a Fixed Budget	For all other cases
5	i. International Shortlist ii. Shortlist may comprise national consultants only	Above US\$ 800,000 Up to US\$ 800,000

**(b) Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comment</b>
1.	Competitive Methods (Firms)	Above USD 1.0 million	All Contracts
2.	Individual	Up to US\$ 300,000	All Contracts

**2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost up to US\$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

**3. Any Other Special Selection Arrangements:** NA

**IV. Other Requirements / Information (applicable for all procurements)**

- a) Even for Post Review cases, the inputs of Bank on TORs will be obtained by project.
- b) The above thresholds are for the initial 18-month implementation period. Based on the procurement performance of the project, these thresholds may be subsequently modified.
- c) The prior review thresholds will also be indicated in the procurement plan. The procurement plan will be subsequently updated annually (or at any other time, if required), and will reflect any change in prior review thresholds.
- d) The World Bank will carry out an annual ex-post procurement review falling below the prior review thresholds indicated above. To avoid any doubts, the Bank may conduct at any time Independent Procurement Reviews (IPRs) of all the contracts financed under the grant.



**PROCUREMENT PLAN** India : Assam Inland Water Transport Project

General Information			
<b>Country:</b>	India	<b>Bank's Approval Date of the Original Procurement Plan:</b>	2016-11-25
		<b>Revised Plan Date(s): (comma delineated, leave blank if not)</b>	2019-08-13
<b>Project ID:</b>	P157929	<b>QFN Date:</b>	2016-09-20
<b>Project Name:</b>	Assam Inland Water Transport Project		
<b>Loan / Credit No:</b>	IBRD / P4830		
<b>Executing Agency(ies)</b>	Directorate of Inland Water Transport, Assam		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-IWT-31053-CW-DIR / Construction activities	IBRD / P4830	Fleet modernization	Post	Direct Selection	Direct			7,500.00	7,901.16	Signed					2017-10-05			2017-10-10								2017-11-14	2018-05-13		
IN-IWT-37426-CW-RFQ / Up-gradation & Face-lift of 5nos. Vessels owned by the Director of Inland Water Transport Under department of Transport Govt. of Assam .The Vessels name are S B Naharbi ,SDB Ruknawar,Sb Boginodi,RPL Ushaban,MB Kameshwari	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		54,000.00	0.00	Cancelled								2017-11-23								2018-01-18	2018-07-17		
IN-IWT-37481-CW-RFQ / Refurbishment & Up-gradation of 8 nos Floating Terminal Viz. Tameswari,Sewali,Ganesh,Jon ardon ,Damodar,Sukreswar,DLB Neethani & Pohitora owned by the Director of IWT,under department of Transport,Govt. of Assam	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		80,000.00	0.00	Cancelled								2017-11-25								2018-01-20	2018-07-19		
IN-IWT-41703-CW-RFQ / Renovation And Up-gradation of the office of the SPD ,AIWTD Society cum Commissioner & Secretary Transport Department,Govt of Assam including cabins for Transport Specialist,AIWTDs and common areas of SPD Chambers at Assam Secretariat,Dispur Guwahati-6	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,540.00	0.00	Cancelled								2018-01-10								2018-03-07	2018-09-03		
IN-IWT-69953-CW-RFB / Supply,Erection,Installation and Commissioning of Passenger Elevator for Project Management Unit(PMU) of Assam Inland Water Transport Development Society at 3rd Floor of Director of Inland Water Transport,Ushari,Guwahati-781007	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		29,500.00	0.00	Cancelled								2018-08-15								2018-10-10	2019-04-08		

IN-IWT-49606-CW-RFB / Renovation & Refurbishment work for Project Management Unit (PMU) of AIWTD Society at 3rd Floor, Director of Inland Water Transport Department, Ulubari, Guwahati, 781007	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	177,900.00	0.00	Canceled			2018-07-25	2018-07-26	2018-08-25	2018-09-34	2018-10-29	2019-04-27
IN-IWT-7116-CW-RFB / Renovation & Refurbishment work for Project Management Unit (PMU) of AIWTD Society at 3rd Floor, Director of Inland Water Transport Department, Ulubari, Guwahati, 781007	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	139,100.00	124,834.66	Signed			2018-09-11	2018-09-13	2018-10-04	2018-10-09	2018-11-02	2019-05-01
IN-IWT-89250-CW-RFQ / Renovation and refurbishment work for Project management Unit (PMU)-II of AIWT Project at 4th Floor,Transport Department,Block-D,Janata Bhawan,Dispur, Guwahati, 781006	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope	41,415.00	38,072.93	Signed				2018-12-19			2019-02-13	2019-08-12
IN-IWT-104351-CW-RFB / Development of three (3) ferry terminals at North Guwahati, South Guwahati & Majuli under phase I.	IBRD / P4830	Improvement in terminal infrastructure	Prior	Request for Bids	Open - International	Single Stage - Two Envelope	30,000,000.00	0.00	Pending Implementati on			2019-07-01	2019-07-06	2019-08-17	2019-10-30	2019-12-04	2022-12-03
IN-IWT-120461-CW-RFB / Works for repair and retrofitting of Assam Inland Water Transport vessels Location: Guwahati, Vessels Name (5 nos.): MV Kasiranga, RPL Baghor, RPL Nabor, S.B. Tusi, S.B. Naharil at Guwahati	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	697,203.64	0.00	Canceled			2019-06-30	2019-07-05	2019-08-16	2019-09-15	2019-10-20	2020-04-17
IN-IWT-120463-CW-RFB / Retrofitting works for repair and retrofitting of Assam Inland Water Transport vessels Location: Guwahati, Vessels Name (4 nos.): MB Kameswari, M.V Melvinjones, MB Mahalakshmi, M.V Chandardinga:	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	753,491.33	0.00	Canceled			2019-06-30	2019-07-05	2019-08-16	2019-09-15	2019-10-20	2020-04-17
IN-IWT-120473-CW-RFB / Works for repair and retrofitting of Assam Inland Water Transport vessels Location: Nemat, Vessels Name (3 nos.): M.V Kameng, RPL Dolgobinda,RPL Mahabbairobi	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	440,857.26	0.00	Canceled			2019-06-30	2019-07-05	2019-08-16	2019-09-15	2019-10-20	2020-04-17
IN-IWT-120887-CW-RFB / Works for repair and retrofitting of Assam Inland Water Transport vessels Location: Dhubri & Goalpara, Vessels Name (3 nos.): RPL Jogighopa, RPL Brahmaputra, RPL Dorika	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	432,213.00	0.00	Canceled			2019-06-30	2019-07-05	2019-08-16	2019-09-15	2019-10-20	2020-04-17

IN-IWT-120899-CW-RFB / Development of River Terminal Infrastructure on the river Brahmaputra at Aphalamukh, Majuli.	IBRD / P4830	Improvement in terminal infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		21,039,737.72	0.00	Pending Implementation						2019-06-30	2019-07-25			2019-09-05	2019-11-18	2019-12-23	2020-06-20
IN-IWT-121796-CW-RFB / Retrofitting & repairing of 15 nos of IWT Vessels	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,323,865.23	0.00	Under Implementation						2019-07-11	2019-07-14			2019-08-25	2019-09-24	2019-10-29	2020-04-26

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IN-IWT-23868-GO-RFQ / Procurement of IT equipment (Desktops- 5, ipad 1, Laptops- 4, UPS- 5, Printers- 5, Antivirus- 9, Routers- 5)	IBRD / P4830		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	7,807.06	Signed								2017-08-12												2017-10-07	2018-04-05
IN-IWT-24018-GO-RFQ / Procurement of office furniture (Executive Tables- 11, High/Mid Back Chairs- 11, Visitor Chairs- 5, Storage Cabinets- 2, Vertical Blinds)	IBRD / P4830		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,446.00	5,161.47	Signed								2017-08-14												2017-10-09	2018-04-07
IN-IWT-31057-GO-DIR / Procurement of air conditioners	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,000.00	2,953.46	Signed								2017-10-10												2017-12-05	2018-06-03
IN-IWT-12473-GO-RFB / Procurement of night navigation equipments	IBRD / P4830		Post	Request for Bids	Open - National	Single Stage - One Envelope		500,000.00	0.00	Cancelled					2017-04-28	2017-05-08					2017-06-07	2017-08-06							2017-09-10	2018-03-09	
IN-IWT-52816-GO-RFQ / Procurement of medium term requirement of Computer and other peripherals for staffs of Project Management Unit, Assam Inland Water Transport Development Society	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,800.00	11,744.82	Signed								2018-04-12												2018-06-07	2018-12-04
IN-IWT-52926-GO-RFQ / Procurement of Furniture and Fixtures for the staffs of Project Management Unit of Assam Inland Water Transport Development Society	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		14,500.00	9,331.83	Signed								2018-04-12												2018-06-07	2018-12-04
IN-IWT-56347-GO-RFQ / Procurement of Air Conditioners and office Equipment for the Project Management Unit of temporary office of Assam Inland water Transport Development Society	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,100.00	4,784.53	Signed								2018-04-12												2018-06-07	2018-12-04

IN-IWT-89197-GO-RFB / E-procurement of 10 nos. 50 Pax Vessel with capacity of 25 motor cycles and 10 nos. 100 Pax Vessel with capacity of 50 nos. motor cycles	IBRD / P4830	Institutional and safety strengthening	Prior	Request for Bids	Open - International	Single Stage - Two Envelope	8,423,417.00	0.00	Under Implementation			2018-12-12	2018-12-17		2019-01-28	2019-04-12	2019-05-17	2019-11-13
IN-IWT-89251-GO-RFQ / Supply,Erection,Installation & Commissioning of Passenger Elevator for PMU of AIWTD Society Office at 3rd floor of Directorate of Inland Water Transport office building at Ulubari, Guwahati-7.	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope	29,680.00	0.00	Under Implementation				2019-01-01				2019-02-26	2019-08-25
IN-IWT-89264-GO-RFQ / Supply & installation of Air-conditioning equipment & office furniture for the PMU office of AIWTD Society at 3rd floor of Directorate of IWT office building at Ulubari,Guwahati-7	IBRD / P4830	Fleet modernization	Post	Request for Quotations	Open - National	Single Stage - One Envelope	48,565.00	0.00	Under Implementation				2019-01-30				2019-03-27	2019-09-23
IN-IWT-120889-GO-RFB / Supply, Installation & Commissioning of 3 NOS. Shore Station based Search & Rescue cum Surveillance Vessel.	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - Two Envelope	821,414.42	0.00	Under Implementation			2019-06-28	2019-07-03		2019-08-14	2019-10-27	2019-12-01	2020-05-29
IN-IWT-120895-GO-RFB / Supply, Installation & Commissioning of unit approved Marine Engine, Type approved Reversible Gear Box and Propulsion System with two years extended warranty for Marine Engine & Reversible Gear Box	IBRD / P4830	Fleet modernization	Prior	Request for Bids	Open - International	Single Stage - One Envelope	12,110,028.00	0.00	Cancelled			2019-06-26	2019-07-01		2019-08-12	2019-09-11	2019-10-16	2020-04-13
IN-IWT-120896-GO-RFB / Supply, Installation & Commissioning of 4 nos. Marine Engines for Repowering of existing 2 Vessels of IWT, Assam.	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	63,407.43	0.00	Under Implementation			2019-06-26	2019-07-01		2019-08-12	2019-09-11	2019-10-16	2020-04-13
IN-IWT-120898-GO-RFB / Supply, Installation & Commissioning of 3 nos. Man over Board Boat	IBRD / P4830	Fleet modernization	Post	Request for Bids	Open - National	Single Stage - One Envelope	86,464.68	0.00	Under Implementation			2019-06-30	2019-07-05		2019-08-16	2019-09-15	2019-10-20	2020-04-17
IN-IWT-121982-GO-RFB / Supply, Installation & Commissioning of unit approved Marine Engine, Type approved Reversible Gear Box and Propulsion System with two years extended warranty for Marine Engine & Reversible Gear Box	IBRD / P4830	Fleet modernization	Prior	Request for Bids	Open - National	Single Stage - One Envelope	12,110,028.00	0.00	Under Implementation			2019-07-12	2019-07-15		2019-08-26	2019-09-25	2019-10-30	2020-04-27



IN-IWT-126237-GO-RFQ / Supply of office equipment viz. Laptops/notebook/pad, Desktops, Printers, LAN routers, DSLR Camera, LED TV, FBX, Water Purifier, vacuum Cleaner, HHGPS etc. to the permanent Project Management Unit(PMU) of AIWTD Society to be procured through GeM .	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		32,149.74	0.00	Pending Implementation																	2019-08-21			2019-10-16	2020-04-13
IN-IWT-126061-GO-RFB / Supply of Life Buoy & Life jackets for river Vessels and Boats	IBRD / P4830	Institutional and safety strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,971,071.00	0.00	Pending Implementation				2019-08-05	2019-08-11				2019-09-22	2019-10-22								2019-11-26	2020-05-24		

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-IWT-31284-NC-DR / Interior and Architectural design consultancy work for the permanent PMU office of Assam IWT Society at DIWT Complex, Ulabari, Guwahati.	IBRD / P4830	Fleet modernization	Post	Direct Selection	Direct			11,700.00	11,788.18	Signed					2017-10-06			2017-10-11												2017-11-15	2018-05-14
IN-IWT-49587-NC-RFQ / Selection of Vendor for Design, Development, and Maintenance of website for Assam Inland Water Transport Development Society	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,800.00	9,997.69	Signed									2018-02-25											2018-04-22	2018-10-19
IN-IWT-96333-NC-RFB / Selection for Architect for Upgradation & Refurbishment of existing Crew Training Centre, IWT, Guwahati.	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,221.00	0.00	Under Implementation									2019-02-20											2019-04-17	2019-10-14
IN-IWT-96337-NC-RFB / Selection of Film maker firm for filming the Assam Inland Waterways Transport History, Transition and its future.	IBRD / P4830	Institutional and safety strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		28,141.00	0.00	Under Implementation									2019-02-24											2019-04-21	2019-10-18
IN-IWT-96350-NC-RFB / Aerial Drone survey of Assam Inland water transport Project	IBRD / P4830	Improvement in terminal infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,670.00	0.00	Under Implementation									2019-02-20											2019-04-17	2019-10-14

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

TWTCSCQCBS2016/2 / Selection of Consultant for Institutional, Strengthening and Business Planning	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - National	600,000.00	482,150.26	Signed	2017-02-28	2017-03-21	2017-05-04	2017-06-01	2017-07-01	2017-08-05	2017-09-09	2018-09-09
TWFGCCSQCBS20106/01 / Selection of General Consultant for the Assam Inland water Transport Development Society	IBRD / P4830	Fleet modernization	Prior	Quality And Cost-Based Selection	Open - International	1,300,000.00	845,569.11	Signed	2016-11-28	2016-12-01	2017-01-14	2017-02-11	2017-03-13	2017-04-17	2017-05-22	2021-05-21
TWTCSCQCBS20106/03 / Selection of Consultant for Integrated Strategic Development Plan for Assam IWT	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - International	800,000.00	751,990.00	Signed	2017-03-15	2017-04-05	2017-05-19	2017-06-16	2017-07-16	2017-08-20	2017-09-24	2018-09-24
IN-IWT-43725-CS-CQS / Selection of Consultancy Services to conduct feasibility study for installing Night Navigation Facilities to assist in Night Navigation of Ferry Services on River Brahmaputra	IBRD / P4830	Institutional and safety strengthening	Post	Consultant Qualification Selection	Limited	23,580.00	0.00	Canceled	2018-01-17		2018-01-31		2018-03-02	2018-04-06	2018-10-03	
IN-IWT-47344-CS-QCBS / REQUEST FOR EXPRESSION OF INTEREST FOR CONSULTANCY SERVICES FOR PREPARATION OF DETAILED PROJECT REPORT (DPR) ALONG WITH FRONT END ENGINEERING DESIGN, DRAWINGS, TENDER DOCUMENTS AND MODULARIZATION OF DESIGN ELEMENTS FOR DEVELOPMENT OF FERRY SERVICES IN ASM	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - International	468,000.00	328,101.05	Signed	2018-02-04	2018-02-25	2018-04-10	2018-05-08	2018-06-07	2018-07-12	2018-08-16	2019-08-16
IN-IWT-47925-CS-QCBS / Hiring of Safeguard Consultant for Environmental & Social Assessment Studies of Assam Inland Water Transport Project (AIWTP)	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - International	125,000.00	285,070.30	Signed	2018-02-08	2018-03-01	2018-04-14	2018-05-12	2018-06-11	2018-07-16	2018-08-20	2019-08-20
IN-IWT-85281-CS-QCBS / Request for Expression of Interest for Appointment of Naval Architect Firm for providing consulting services regarding design, monitoring and supervision of procurement and commissioning of passenger vessels for AIWT Project	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - International	107,217.99	0.00	Canceled	2018-11-01	2018-11-22	2019-01-05	2019-02-02	2019-03-04	2019-04-08	2019-05-13	2020-05-12
IN-IWT-89165-CS-QCBS / Request for expression of Interest for appointment of Naval Architectural and Marine engineering firm for providing consulting services for Assam IWT project	IBRD / P4830	Institutional and safety strengthening	Post	Quality And Cost-Based Selection	Open - International	201,654.00	0.00	Under Implementation	2018-12-07	2018-12-28	2019-02-10	2019-03-10	2019-04-09	2019-05-14	2019-06-18	2020-06-17

IN-IWT-10268-CS-CQS / Request for Expression of Interest for engagement of Chartered Accountant Firm as Statutory Auditor of AIWTD Society for Financial year 2017-18 & 2018-19	IBRD / P4830	Institutional and safety strengthening	Post	Consultant Qualification Selection	Limited		2,890.00	0.00	Under Implementation	2019-02-13											2019-03-29		2019-05-03		2019-10-30					
IN-IWT-126634-CS-QCBS / Selection of Technical Services and Supervision Consultant firm for construction of 03(three) Terminals at Aphalamukh(Majuli), South and North Guwahati	IBRD / P4830	Improvement in terminal infrastructure	Prior	Quality And Cost Based Selection	Open - International		3,661,752.00	0.00	Pending Implementation	2019-08-13			2019-08-25		2019-10-10											2019-11-07	2019-11-28	2019-12-27	2020-01-23	2022-01-22

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-IWT-98378-CS-CDS / Engagement of IRS for providing technical support services for procurement of new vessels & repair, retrofitting and certification of existing vessels for Inland Water Transport Assam.	IBRD / P4830	Fleet modernization	Post	Direct Selection	Direct		179,624.00	185,908.99	Signed	2019-02-08		2019-02-18					2019-04-24			2019-10-21	