

Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: individuals	0.2	0.3	0.4	0.5

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
 - b. competitive dialogue;
 - c. sustainable procurement; and
 - d. best and final offer.

2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other Model Procurement Documents agreed with the Bank) shall be used.

3. Request for Bids (Open-National), if allowed in the Procurement Plan, will be carried out under the Bank's Procurement Regulations following procedures for Open Tendering Method (OTM) of the People's Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and The Public Procurement Rules 2008, as amended in August 2009) using standard/model bidding documents satisfactory to the Bank. For the purpose of Request for Bids (Open-National) the following shall apply:
 - a. Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
 - b. Bids should be submitted and opened in public in one location immediately after the deadline for submission;
 - c. Lottery in award of contracts shall not be allowed;
 - d. Bidders' qualification/experience requirement shall be mandatory;
 - e. Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

PROCUREMENT PLAN Bangladesh : Rural Electrification and Renewable Energy Development II (RERED II) Project

General Information
Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2017-07-28
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-01-23
Project ID: P131263 **GFN Date:**
Project Name: Rural Electrification and Renewable Energy Development II (RERED II) Project
Loan / Credit No: IDA / 51580, IDA / 55140, TF / 15034, IDA / 62020
Executing Agency(ies): Infrastructure Development Company Limited

WORKS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
W-01 UNDER REREDII- AFII / Construction work of the New Office Building of IDCOL	IDA / 62020		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-13		2019-06-16					2019-07-16			2019-08-15			2019-09-12			2021-03-05	

GOODS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G-16 UNDER GPOBA-II FOR REREDPII / Procurement of 1,000 Pcs of Construction Manuals under IDCOL Biogas program (Package No.: G-16 under GPOBAII)	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		619.86	Completed							2017-10-18											2017-10-25			2017-11-06	
G-08 UNDER REREDPII AF / Procurement of 2 Pcs of Online Energy Meters under IDCOL Other RE program	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,127.79	Completed							2017-10-31											2017-11-09			2017-11-16	
G-09-REREDII-AF AND G-57-REREDII / Procurement of 22 units of Motorcycles for IDCOL	IDA / 51580		Post	Request for Bids	Open - National	Single Stage - One Envelope		46,716.39	Completed					2017-11-28		2017-11-29					2017-12-20			2018-01-19			2018-02-04			2018-03-06	
G-18 UNDER GPOBA-II FOR REREDPII / Procurement of 6 units of toolkit for IDCOL Bio-gas Program	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-12-29											2018-01-08			2018-01-23	
G-56 UNDER REREDPII / Printing and Supply of 100,000 Pcs Calendar for IDCOL ICS Program	IDA / 51580		Post	Request for Bids	Open - National	Single Stage - One Envelope		22,809.43	Completed					2017-11-28		2017-11-29					2017-12-20			2018-01-19			2018-02-04			2018-03-06	
G-11 UNDER REREDPII AF / Procurement of 10 units of CPU and 13 units of monitor for IDCOL HO and RE office	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		5,911.85	Completed							2018-01-10											2018-01-21			2018-01-28	

S-16 UNDER RERED-IFAF-II / Selection of firm for developing the communication strategy for IDCOL ICS program (procurement method: CQS with Limited Market approach)	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-06-24		2018-07-09		2018-07-20						2018-07-27		2018-08-06		2018-11-04
S-06 UNDER USAID / Audit services for solar Irrigation Pump (SIP) and solar Mini-Grid (SMG) sponsors of IDCOL	TF / 15034		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-10-31		2018-11-14		2018-12-13						2018-12-18		2018-12-20		2019-04-30
S-21 UNDER RERED-IFAF / Consulting firm for the interior design and supervision of decoration of new office building of IDCOL	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-04-05		2020-04-26		2020-06-14						2020-07-09		2020-07-29		2021-01-25
S-20 UNDER RERED-IFAF / A consulting firm for Architectural and Structural design and work supervision of IDCOL's new office building	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-11-20		2018-12-10		2018-12-17						2019-01-16		2019-02-16		2021-05-13

INDIVIDUAL CONSULTANTS