

Procurement Plan

Mekong Delta Integrated Climate Resilience and Sustainable Livelihoods Project

I. General

1. **Bank's approval Date of the procurement Plan:** MARD: 17 March 2016; MONRE: April 2, 2016; MPI: May 18, 2016
2. **Date of General Procurement Notice:** Nov. 3, 2016
3. **Period covered by this procurement plan:** *1st year of the project, from December 2016*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

Prior Review Threshold (US\$ millions):

Type of Procurement	Substantial Risk
Works (including Turnkey, Supply & Installation of Plant and Equipment, and PPP	10
Goods, Information Technology and Non-Consulting Services	2

2. **Prequalification.** *Not applicable*
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *CDD method is applied for Livelihoods component. CDD POM will be prepared and agreed with the Bank*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Operation Manual dated April 2016*
5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable] Not applicable*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

Ref. No	Summary of group of contracts/scopes to be procured	Estimated cost in US\$ (million)	Number of packages	Domestic Preference	Bank Review	Procuring entity
1	Construction of sluice gates, dikes and dredging canals	74.7	8	No	Prior and Post	Provincial PMUs, ICMB 10 - MARD
2	Construction of water/coastal/river bank monitoring stations and Mekong Delta Center; Supply and installation of equipment for monitoring systems, stations and Mekong Delta Center.	21.6	8	No	Post	PMU-MONRE
3	Supply and Installation of Surface Water Monitoring and Transmission Equipment	1.1	1	No	Post	PMU-MONRE
4	Provision of Images during Receiving Station Upgrades	3.5	1	No	Prior	PMU-MONRE
5	Upgrade satellite receiving station	0.6	1	No	Post	PMU-MONRE
6	Supply and Installation of SW Monitoring and Transmission Equipment	6.8	1	No	Prior	PMU-MONRE
7	Supply and Installation of Well Monitoring and Transmission Equipment	0.85	1	No	Post	PMU-MONRE
8	Other goods/works	0.27	5	No	Post	PMU-MONRE, PMU-MPI, CPMU-MARD

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Prior Review Threshold (US\$ millions):

Type of Procurement	Substantial Risk
Consultants: Firms	1
Consultants: Individual	0.3

- Short list comprising entirety of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirety of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*

4. Consultancy Assignments with Selection Methods and Time Schedule

Ref. No	Summary of group of contracts/scopes to be procured	Estimated cost in US\$ (million)	Number of packages	Domestic Preference	Bank Review	Procuring entity
3	Monitoring implementation of safeguard policies	0.62	7	No	Post	Provincial PMUs, ICMB 10 - MARD, CPMU – MARD
4	Project implementation support consultants	5.74	13	No	Prior	PMU-MONRE, PMU-MPI, CPMU-MARD
5	Detailed design	3.58	4	No	Prior and Post	Provincial PMUs, PMU-MONRE, CPMU-MARD
6	Audit	0.38	2	No	Post	CPMU-MARD

7	Other research, study consultancy services relating to coastal zone	1.83	1	No	Prior and Post	PMU-MONRE,
---	---	------	---	----	----------------	------------

