

## PROCUREMENT PLAN (Textual Part)

**Project information:** Republic of Marshall Islands  
Sustainable Energy Development Project  
P160910

**Project Implementation agency:** Marshalls Energy Company (MEC); Division of International Development Assistance-Ministry of Finance (DIDA-MOF)

**Date of the Procurement Plan:** January 31, 2018

**Period covered by this Procurement Plan:** Feb 1, 2018 to July 31, 2019

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The procurement is open to all eligible firms from any country;
2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
3. Publication of contract award information;
4. Rights for the Bank to review procurement documentation and activities; and

5. An effective complaints mechanism.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Work)

Goods: is not applicable;

Works: is not applicable.

**PROCUREMENT PLAN** Marshall Islands : Sustainable Energy Development Project

General Information	
<b>Country:</b>	Marshall Islands
<b>Bank's Approval Date of the Original Procurement Plan:</b>	2018-08-10
<b>Project ID:</b>	P160910
<b>Revised Plan Date(s): (comma delimited, leave blank if not)</b>	2019-05-16
<b>Project Name:</b>	Sustainable Energy Development Project
<b>GN Date:</b>	2017-10-30
<b>Loan / Credit No:</b>	IDA / D2610, IDA / V0640
<b>Executing Agency(ies)</b>	Marshalls Energy Company

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-MEC-73125-CW-RFB / S & I of Ebeye Diesel Generators	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2018-08-15		2018-08-20							2018-10-01		2018-10-31		2018-12-05		2019-06-03
MH-MEC-77891-CW-DR / S & I of Ebeye Diesel Generators based on single sourcing due to current emergency situation	IDA / D2610		Prior	Direct Selection	Direct			0.00	Under Implementation					2018-09-13		2018-09-18										2018-10-23		2019-04-21	
MH-MEC-74211-CW-RFB / S & I of Integrated Solar PV-Storage-Control System-O & M Support-Freder	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-01-01		2019-01-06							2019-02-17		2019-03-19		2019-04-23		2019-10-20
MH-MEC-74213-CW-RFB / Supply and Installation of Diesel Gen Sets at Majuro	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-01-01		2019-01-06							2019-02-17		2019-03-19		2019-04-23		2019-10-20
MH-MEC-96579-CW-RFB / Supply and Installation of Solar PV System, Power Station Refurbishment and BESS	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-03		2019-06-08							2019-07-20		2019-08-19		2019-09-23		2020-03-21
MH-MEC-74212-CW-RFB / Implementation of Supply Side Management	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-01		2020-03-06							2020-04-17		2020-05-17		2020-06-21		2020-12-18

GOODS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-MEC-74214-GO-RFB / Demand Side Management Energy Efficiency Equipment	IDA / D2610		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2018-10-01		2018-10-06							2018-11-17		2018-12-17		2019-01-21		2019-07-20
MH-MEC-85519-GO-RFQ / Office Equipment	IDA / D2610		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2018-12-08										2019-02-02		2019-08-01	
MH-MEC-85520-GO-RFQ / Office Equipment	IDA / V0640		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2019-04-06										2019-06-01		2019-11-28	

