Public Disclosure Authorized

Public Disclosure Authorized

PROCUREMENT PLAN (Textual Part)

Project information: India- PMGSY Additional financing (P124639)

Project Implementation agency: NRIDA and SRRDAs

Date of the Procurement Plan: 15th May 2018

Period covered by this Procurement Plan: **ist 18 months**

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

> When the Borrower uses its own national open competitive procurement arrangements as set forth in ***NCP conditions***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.
>
> *List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase "and the following conditions"*.
>
> When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets *as specified under paragraph 5.10* of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Otherwise state "Not Applicable" Not Applicable*

Procurement of Second Hand Goods *as specified under paragraph 5.11* of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Otherwise state "Not Applicable" Not Applicable*

Domestic preference *as specified under paragraph 5.51* of the Procurement Regulations ***(Goods and Works)***. *Specify for each Not Applicable*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) *as specified under paragraphs 3.10 and 3.11* of the Procurement Regulations is Applicable. *[Include this sentence only if the Bank has formally agreed to provide the Borrower with HEIS. Otherwise delete] Not Applicable*

Other Relevant Procurement Information.

Proposed Procedures for CDD Components: NA

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project will use a procurement manua named PCMMl, which will be agreed with World Bank*

5. **Any Other Special Procurement Arrangements**: *Retroactive financing is applicable*

6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (*including those that are subject to retroactive financing and advanced procurement)***

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	**Description**	**Estimated Cost US$ million**	**Packages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of the ICB (Works)	*0*	*0*	*NA*	*NA*	

	Summary of the ICB (Goods)	*Nil*	*Nil*	*NA*	*NA*	*Nil*
	Summary of the NCB (Works)	*41.2*	*No*	*NA*	*post*	
	Summary of the NCB (Goods)					*Nil*
	Summary of the ICB (Non-Consultant Services)					*Nil*

III. Selection of Consultants

1. Prior Review Threshold: As agreed in Procurement Plan

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US$ 1,000,000	
2.	Single Source (Firms)	Do	
3.	Individual	Above US$ 300,000	

2. ***Any Other Special Selection Arrangements:*** *Retroactive financing applicable*

3. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of number of contracts that will be	*Nil*	*Nil*	*NA*	*Nil*

	let under QCBS				
	Summary of number of contracts that will be let under other methods	*0.25*	*4*	*Post review*	*Nil*

PROCUREMENT PLAN **India : PMGSY Rural Roads Project**

General Information

Country: India

Project ID: P124639

Project Name: PMGSY Rural Roads Project

Loan / Credit No: IBRD / 88640

Executing Agency(ies): State Rural Roads Development Agency - Meghalaya

Bank's Approval Date of the Original Procurement Plan: 2019-11-28

Revised Plan Date(s): (comma delimeated, leave blank if no 2020-02-27

GPN Date:

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-SRIDA MEGHALAYA-122609-CW-RFB / Construction of a road from Titi-Mawkdak to Khodarehsang (Upgradation)	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		965,314.00	0.00	Under Implementation					2019-07-06	2019-07-26	2019-07-29	2020-01-08			2019-08-28	2019-09-25	2019-10-08	2019-10-09	2019-10-29		2020-07-25	
IN-SRIDA MEGHALAYA-148320-CW-RFB / L037-Cherna Chikal to Cherna Sangjitokan (2.465 Km)- (WORK ALREADY AWARDED ON 01.05.2019)	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		352,928.00	0.00	Pending Implementation					2020-01-22		2020-01-25				2020-02-02		2020-03-14		2020-04-03		2020-12-29	
IN-SRIDA MEGHALAYA-148368-CW-RFB / L028-Gabil Dabagiba to Cherna Chikal (9.68 km)- Stage I & II (WORK ALREADY AWARDED ON 01.05.2019)	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,222,285.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-19		2020-11-15	
IN-SRIDA MEGHALAYA-148671-CW-RFB / L024-Rongjo Hankong to Dabilgittim - Stage I&II ALREADY AWARDED ON 01.05.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,588,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148676-CW-RFB / T04-T04-Kharkutta to Wagsani (0.00 - 8.00 Km and 15.00 - 21.00 Km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,214.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148677-CW-RFB / L035-Mendigurbar to Dome Asti - Upgradation	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		136,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148678-CW-RFB / L034-Jongsan Sorokpam to Gajagaon - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		200,000.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148704-CW-RFB / L033-L028 to Mawkyawing (Mawkyawing) - Stage I&II ALREADY AWARDED ON 17.06.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		355,514.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148703-CW-RFB / L022-Lahrymaw to Sohkjadah (LATEWNGEW - LATMAWSIANG - MAWLUNDIAR - SOHKYNDUH ROAD (6TH KM TO 12TH KM)) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		388,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148704-CW-RFB / T04-Jongtha (Sangkha) to Mawlingat - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		669,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148705-CW-RFB / T04-Thangsning to Thynsuit - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		515,014.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148706-CW-RFB / L029-Lahkiwagni to Lotiton - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		175,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148707-CW-RFB / L043-Rangchim to Wahmkner (Portion. 1st, 2nd, 3rd , 4th & 5th Km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		184,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148708-CW-RFB / L034-Mawngap to Mawngap Kim (Location: 1st and 2nd Km) - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		88,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-146709-CW-RFB / T05-Mawkneng to Nongpoung (Portion. 1st, 2nd, 3rd, 5th, 6th, 7th. 8th, 10th,11th, 12th and 13th Km) - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		619,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146711-CW-RFB / L031-Mawpaga to Mawrang - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		149,342.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146712-CW-RFB / L041-34th Km of SPR (S.P Road) T-06 Road to Dwarkting - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		173,514.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146713-CW-RFB / L026-Sohong to Wahsongkoch - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		261,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146715-CW-RFB / L028-Mawlaitreng to Mawngath (Mawlaitreng to Mawrigdh) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		122,814.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146716-CW-RFB / L025-Wedyngkat to Nongar - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		348,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146718-CW-RFB / L040-Mynsnia to Lailyngkhot - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		140,642.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146719-CW-RFB / L032-40th Km of SMM Road to Lumlyer - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		169,714.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146721-CW-RFB / L038-Umpkyrsan to Jyntah - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		221,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146722-CW-RFB / L037-40th Km of SMM Road to Laitkseh - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		162,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146724-CW-RFB / L036-Umpkrep to Mawmaloh - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		151,628.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146725-CW-RFB / L035-75th Km of TTM Road to Thadan - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		127,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146727-CW-RFB / L023-24th Km of MS Road to Mawbiang - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		380,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146728-CW-RFB / L041-Mawkhar to Mawsiniai - Upgradation ALREADY AWARDED ON 17.6.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		223,000.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146734-CW-RFB / L024-Sutthakon to Pyntor - Upgradation ALREADY AWARDED ON 9.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		775,900.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146735-CW-RFB / L039-Shedugan to Nongjri (from 6.00 to 24.24 Km) - Upgradation ALREADY AWARDED ON 9.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,225,414.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146736-CW-RFB / L022-Pynsurda to Nobsort - Upgradation ALREADY AWARDED ON 9.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		791,157.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-146737-CW-RFB / T03-Pilangpyngar to Nongki - Upgradation ALREADY AWARDED ON 9.5.2019	IBRD / 88640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,586,957.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-140710-CW-RFB / L046-Wahkyngkhat to Longkiroot - Upgradation ALREADY AWARDED ON 17.6.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		287,571.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140710-CW-RFB / L037-Wahshor khmat to Umsiuh Tmar - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		286,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140741-CW-RFB / T02-Pynsurda to Nongjri - Upgradation ALREADY AWARDED ON 9.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,579,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140743-CW-RFB / L029-Lyngkhat to Dewki - Upgradation ALREADY AWARDED ON 9.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		667,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140745-CW-RFB / L048-Lyngkhat Tmar Road L 031 to Hat Thymmai - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		413,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140746-CW-RFB / L031-Lyngkhat to Tmar (Section-I) - Upgradation ALREADY AWARDED ON 17.6.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		743,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140747-CW-RFB / L035-22nd Km of T05 Pynsurda Nongjri Road to Nongsiiben - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		128,128.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140748-CW-RFB / L041-Pomlum to Wahkhan - Upgradation ALREADY AWARDED ON 9.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,089,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140749-CW-RFB / T03-Pongtang to Lyngkhat - Upgradation ALREADY AWARDED ON 9.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,019,257.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140751-CW-RFB / L022-Saitsohpen to Motsyajong (from 2.00 km to 5.00 km) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		314,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140752-CW-RFB / L023-Sukria to Hatsohpieng - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		253,942.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140755-CW-RFB / L038- 5th Km of Mawsahlihed Mawnaiew to Ragnaswnar - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		166,685.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140757-CW-RFB / T04-Mawsahlihed to Mawnaiew (4TH KM TO 11TH KM) - Upgradation ALREADY AWARDED ON 17.6.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,083,314.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140759-CW-RFB / L025-31st Km of BHB (R.B.R.I) Road to Rutsor - Upgradation ALREADY AWARDED ON 17.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		244,414.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140760-CW-RFB / L026-2nd Km of Myskuar (Mynkuan) to Iongkong - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		372,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140763-CW-RFB / L039-Mookyndeng to Mukaw - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		159,957.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140765-CW-RFB / L036-Iookri to Umdiengliang - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		150,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-140767-CW-RFB / T04-Shongiyong Satnga Road - Upgradation ALREADY AWARDED ON 24.5.2019	IRRD / 68640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope		129,942.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-148768-CW-RFB / L033- PG Road to Shangpung - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		126,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148768-CW-RFB / L037- Mookyndeng to Mulieh - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		163,690.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148770-CW-RFB / L039- Mysnon (Mysnon) to Kyndong lubor - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		251,214.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148855-CW-RFB / L059- Isoloi to Umdiengliang - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		150,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148940-CW-RFB / L033- PG Road to Shangpung (Mysnon Shangpung) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		171,157.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148964-CW-RFB / L051- Baraitz Mukroh to Sohn - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		611,042.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148965-CW-RFB / L052- Pathorkhmah to Nongrah (Nongrah Mawlieng) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		391,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148967-CW-RFB / L07a- Pathorkhmah to Umgyrtha Warnawrawr Road - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		596,900.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148969-CW-RFB / L021- Pathorkhmah to Umgyrtha - Upgradation ALREADY AWARDED ON 17.6.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		316,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149053-CW-RFB / L048- Nongkjirkhem to Nongkjirkam - Upgradation ALREADY AWARDED ON 9.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		381,242.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149054-CW-RFB / L042- Umlum to Umshalow - Upgradation ALREADY AWARDED ON 17.6.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		456,300.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149055-CW-RFB / L051- Umsaw Nongkhawai to Pahum Jagdeng - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		257,128.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149057-CW-RFB / L041-GS Road NH 40 to Sohkhiwat - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		388,142.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149058-CW-RFB / L073- Quinine to Umtasor - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		848,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149063-CW-RFB / L059- Mawlieia Marthlana to Lumsohjoh - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		98,542.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149064-CW-RFB / L059-14th Km of BKD Road to Mawlieia - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		101,742.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149067-CW-RFB / L145- Umsoing to Umjah - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		107,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149068-CW-RFB / L059-27th Km of UJ Road to Kdohkhati - Upgradation ALREADY AWARDED 1.5.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		265,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149970-CW-RFB / L113-10th Km of U2 Road Sohpdok to Thad - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		142,571.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149972-CW-RFB / L033-5th Km of Umsning Jagi road to 57th Km of U2 Road Intersect at Kothalabon - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		258,471.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149973-CW-RFB / L040-Umden to Umrynjah - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		216,771.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149977-CW-RFB / L032-Umtengnon to Rymiah - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		188,014.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149978-CW-RFB / L035-Lierbang to Mawlumdut - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		510,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149979-CW-RFB / L034-Umsormandan to Umsorlian - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		166,557.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149980-CW-RFB / L041- 1st Km of Amgati Hoklongpo road to Kokolpara - Stage I&II ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		432,242.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149983-CW-RFB / L024-Kolkatola to Wadagre - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		174,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149984-CW-RFB / L025-Rongkhongre to Chibinang - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		170,157.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149986-CW-RFB / L053-2nd km of Parallel Road Baharamkhil (2nd Km of Parallel Road Baharamkhill to Kongthkparai) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		388,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149991-CW-RFB / L040-Chandubiri (Chandubiri) to BSF - Upgradation ALREADY AWARDED ON 20.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		244,014.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149993-CW-RFB / L042-Bhatan to Chengapara - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		210,985.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149995-CW-RFB / L041-Lower Rongkingaon to Tuningam - Stage I&II ALREADY AWARDED ON 17.6.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		2,405,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149998-CW-RFB / L038-Hatagnon to Dilongre - Stage I&II ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		174,728.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149997-CW-RFB / L026-Bakrigaon (Bakhelgaon) to Jengchy - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		198,142.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149999-CW-RFB / L022-Nayapara to Rabugong (Sohrabong) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		459,385.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149966-CW-RFB / L029-Tikrikilla to Lower Chigiribungre - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		197,457.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149000-CW-RFB / L035-6th km of Thma Rabadarkatta road to 11th km of Purakhasia road - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 60640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		159,042.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149279-CW-RFB / L025-12th km of Amgati Mahendraganj road to Asinggaara (Section-I) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		246,242.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149280-CW-RFB / L025-Nongthlew to Mawiong Nongtipat - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		245,045.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149281-CW-RFB / L025-Mudumawmil to Nongthymmai - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		149,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149282-CW-RFB / L021-Maiwang to Sangsiborg - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		160,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149283-CW-RFB / L027-Maiwang to Latiblum - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		459,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149284-CW-RFB / L045-PWD Road to Nongrang - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		152,628.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149285-CW-RFB / L038-Khawai to Rikhea - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		211,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149286-CW-RFB / L041-Mawsawra to Marthurup - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		197,400.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149287-CW-RFB / T03-Jaderon to Rongmawr upto Mawbriar (Section from 1st to 8th km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		458,700.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149288-CW-RFB / L032-Nongjong to Phodjmal - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		547,845.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149289-CW-RFB / L035- 5th Km of JR Road to Marwbra - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		176,328.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149293-CW-RFB / L025-26th Km of LM Road to Sakwang - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		148,557.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149295-CW-RFB / L024-Mawthaisiang (Mawthawiang) to Shnganmilim - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		671,614.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149294-CW-RFB / T05-Mawkyrwat to Rangblang via Mawrengkang (from 7th to 11th km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		366,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149295-CW-RFB / L034-2nd Km of Mawkyrwat Rangblang Road to Wahniej - Upgradation ALREADY AWARDED ON1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		372,128.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149296-CW-RFB / L053-27th Km of MP Road to Nongkyngkiew - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		173,642.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149297-CW-RFB / L025-Pathrikhiang to Tiaw (Thaa) (Portion 0 - 5th km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		296,557.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149298-CW-RFB / L026-Soindull to Mawsohpyrpat (Mawsyrpat) (Portion 0 - 3rd km) - Upgradation ALREADY AWARDED ON 1.5.2019	IBRD / 89840	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		198,171.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-148269-CW-RFB / L024-Kyrdiam to Lonagiik (Portion 0 - 5th km) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		335,342.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148268-CW-RFB / L043-Mawthengkut to Jaraqiik (Jaraqiik) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		139,242.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148261-CW-RFB / L029-Mawshynrut to Mawthengkut School Road - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		270,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148263-CW-RFB / L036-Nongjri to Mawsmai - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		147,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148265-CW-RFB / L027-Shohphria to Lawrynkha village -Stage I&II ALREADY AWARDED ON 17.6.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		960,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148304-CW-RFB / L027-Pariong to Laitsaulang village (Laitsaulang) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		265,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148305-CW-RFB / L007-Nongkiel to Ragi Kseh - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		273,528.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148306-CW-RFB / L031-Nongkrei to Mawkula (Portion 0 - 5th km) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		391,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148307-CW-RFB / L033-Nongpyndeng to Sujlieh - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		142,942.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148308-CW-RFB / L038-Mawkaroh to Nongrangai Umjing-A - Stage I&II ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		404,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148310-CW-RFB / L027-Nongstoin to Umjyap - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		273,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148311-CW-RFB / L041-Umpung to Khaborkara (Khaborkara) - Stage I&II ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,447,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148312-CW-RFB / L025-Umpung to Mawpad (Location from 8th to 12.74 km) - Upgradation ALREADY AWARDED ON 1.5.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		579,142.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148313-CW-RFB / L036-Chibnoot Ajaro to Akanda - UpgradationALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		633,028.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148314-CW-RFB / L039-JSHC to Nongkynnaw - Upgradation ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		188,885.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148315-CW-RFB / L045-Bhai Army to Rewak Kandegai (6 -base bridge-Stage I&II ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		2,984,385.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148316-CW-RFB / L027-Rongkhon to Ribraburi - Upgradation ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		334,814.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148317-CW-RFB / L039-Rilmawan Angkerkol to Doba Chitambing (Chatambing) (L039 PWD Road to Nagak Bolduggrel - Stage I&II ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		725,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-148319-CW-RFB / L029-Laitlyngkot to Laitmawrah - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		375,942.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148320-CW-RFB / T02-Mawkynrew to Nokma - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		518,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148321-CW-RFB / L060-T06 to Wahsoudihar - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		430,328.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148322-CW-RFB / L059-Umjuru to Laitsongrim - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		499,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148323-CW-RFB / L023-Sohiong to Marpan - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		259,685.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148324-CW-RFB / L059-135A Km of MHR Road to Thylliaw - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		604,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148325-CW-RFB / L059-55A Km of MHR to Demsaw Nongkynsaud - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		927,128.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148326-CW-RFB / L040-80A Km of LPL Road to Mawpyrdah - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		189,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148327-CW-RFB / L033-Rimmaw to Nokseet - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		502,528.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148328-CW-RFB / L057-56A Km of RS Road to Myntka (Mpakone) Road - Upgradation ALREADY AWARDED ON 3.9.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		356,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148329-CW-RFB / L025-88Ch Km of MHR Road to Jirang Nonglah - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		272,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148212-CW-RFB / L061-Umkon to Umlaikhar - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		137,042.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148213-CW-RFB / L032-GS Road NH-40 to Ivernie - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		426,357.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148314-CW-RFB / L071-86A Km of UM Road to Mawlyngkhong - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		111,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148315-CW-RFB / "L110-3rd Km of RM Road to Mairangpeng Mairangpleng (Sumer-Umrumbir Road) - Upgradation " ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		356,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148216-CW-RFB / L132-Zero Point Damsite to Madan Sohsyiflang - Upgradation ALREADY AWARDED ON 26.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		229,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148317-CW-RFB / L062- 5Ch Km of UJ Road to Nongkya - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		115,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148318-CW-RFB / L057-Sumer to Kyrdemkulai - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		834,414.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-148340-CW-RFB / L045-Khersohol Addinggre to Alokgsang Songsang -- Stage I&II ALREADY AWARDED ON 9.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,380,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148341-CW-RFB / L033-Dobdogre to Magagaren - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		243,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148342-CW-RFB / L022-Khersgaren (Kersgaren) to Chengagaren - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,383,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148343-CW-RFB / L024-Warihokgre to Wakringtonggre - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		294,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148367-CW-RFB / L028-Gerengre to Rohodum - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		153,442.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148368-CW-RFB / L035-Muhalmogre to Dengsai - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		116,685.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148369-CW-RFB / L025-12th km of Amputi Mahendrangaj road to Asingaara (Section-II) - Upgradation ALREADY AWARDED ON 22.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		351,957.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148368-CW-RFB / L038-16th km of Amputi Mahendrangaj road to Demdemkhana (Section - I) - Upgradation ALREADY AWARDED ON 22.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		326,714.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148381-CW-RFB / L031-11th km of MM road to Gejamthkilla (Section-I) - Upgradation ALREADY AWARDED ON 22.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		223,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148384-CW-RFB / L041-Manai to Dentrure - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		201,685.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148386-CW-RFB / L036-Kylkang to Marngami (Portion from 0th - 2.75th Km) - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		189,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148387-CW-RFB / L047-Kyawal to Marngang Jadap (PORTION 0 - 5th Km) - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		154,257.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148389-CW-RFB / L038-Mawnai to Pungnangsiang (Pungnaisiang) (Portion - 0th - 7th Km) - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		419,571.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148400-CW-RFB / L028-Mawlieh to Mawrah - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		356,914.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148402-CW-RFB / L035-Mawlieh to Sohryngkhur - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		317,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148403-CW-RFB / L044-Kyawal to Nongkrem - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		196,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-148404-CW-RFB / L082-Shokpheta to Kerkhahlong village - Upgradation ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		196,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149605-CW-RFB / L066-Laitkseh Wahkiroflong to Mawkdongri - Upgradation ALREADY AWARDED ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		653,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149607-CW-RFB / T08-Mawshanuck to Nongtraw - Upgradation ALREADY AWARDED ON 11.11.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		356,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149611-CW-RFB / L022-Umling Lumdumog Road - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		416,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149613-CW-RFB / L030-Kajikuru Jonigaon road to Sonagiri - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		311,514.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149614-CW-RFB / L043-Mawphanaiew to Nongthymbok - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		223,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149615-CW-RFB / L066-Laitkseh Mwangar to Phyllut - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		305,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149617-CW-RFB / L034-Mawsoi to Mawryniaiew - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		348,942.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149618-CW-RFB / L024-Khonjoy to Chebak - Upgradation ALREADY AWARDED ON 17.10.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		304,857.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149619-CW-RFB / L067-Jovai Khanduli Road to Cherkant - Upgradation ALREADY AWARDED ON 11.11.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		396,200.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149620-CW-RFB / L035-10th Km of SJ Road to Nongkrem ALREADY AWARDED ON 1.7.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		363,414.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149622-CW-RFB / L050-Umden to Umrynjah ALREADY AWARDED ON 1.7.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		212,057.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149624-CW-RFB / L103-L26 to Wesan Dejongsara ALREADY AWARDED ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		439,800.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149625-CW-RFB / L043-T05 to Sengsengrp ALREADY AWARDED ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		619,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149626-CW-RFB / L031-Rajsnghiba to Sualmawi ALREADY AWARDED ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		345,728.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149627-CW-RFB / L029-Rangngon to Tetlgari ALREADY AWARD ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		328,742.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149628-CW-RFB / L032-Arbotiborggri to Mondaragri ALREADY AWARDED ON 9.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		84,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149630-CW-RFB / L051-Nongsamdalgre to Darthikgre ALREADY AWARDED ON 2.8.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		6,720,257.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149631-CW-RFB / L042-Const of a Road from 27th KM of SMM Road to Nongpyrdi ALREADY AWARDED ON 1.7.2019	IRRD / 68660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,514,928.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149452-CW-RFB / L045-L044 to Laitlam ALREADY AWARDED ON 8.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		57,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149456-CW-RFB / L021-Cherra to Lalitdih ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		433,542.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149457-CW-RFB / L042-L036 to Marngho ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		844,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149458-CW-RFB / L024-Approach road to Sonidan village ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		398,371.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149459-CW-RFB / L025-Jengdaghittim to Dubram Nakkatgre ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,288,614.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149460-CW-RFB / L022-Sija-Bazar to Sija Dobakol ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		467,828.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149461-CW-RFB / L029-T01 to Sudugre ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,899,257.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149462-CW-RFB / L021-Kentapara to Dobragre ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		580,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149463-CW-RFB / L041-Seerengara to Khempara ALREADY AWARDED ON 26.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		1,636,971.43	0.00	Pending Implementation					2020-01-22		2020-01-28				2020-03-07		2020-04-09		2020-04-24		2021-01-19	
IN-SRIDA MEGHALAYA-149465-CW-RFB / L025-7th km of Damalgre Mellim Boldanagre Road to 17th km ALREADY AWARDED ON 17.10.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		769,142.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149466-CW-RFB / L032-Tangam to Nongkalgara ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		574,271.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149467-CW-RFB / L042-T02 to Rongkhela ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		309,785.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149468-CW-RFB / L027-Kakdengara to Nonsiparn ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		160,385.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149469-CW-RFB / L038-Betabari to Bhajamara ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		430,685.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149470-CW-RFB / L038-Rajabala to Perankandi ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		136,985.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149471-CW-RFB / L039-New Bhattiari to Kosaichar ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		165,042.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149472-CW-RFB / L038-T02 to Bhajamara ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		297,600.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149473-CW-RFB / L054-Rellengitok to Rongjaen ALREADY AWARDED ON 17.10.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		247,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149474-CW-RFB / L059-16th km of Amgoti Mahendragaraj road to Dendemakona ALREADY AWARDED ON 8.8.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		338,757.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149475-CW-RFB / L025-12th km of Amgoti Mahendragaraj road to Asingaren ALREADY AWARDED ON 1.7.2019	IRRD / 68640	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		468,300.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149676-CW-RFB / L023-Rwiang to Lungia ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		1,237,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149677-CW-RFB / L033-Road from Kynshi to Lortbyrtan village ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		247,114.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149679-CW-RFB / L036-Isnak Bazar to Wanche 3.30KM	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		474,428.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149687-CW-RFB / T03-Kharkutta to Dihua Adap ALREADY AWARDED ON 17.10.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		520,142.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149689-CW-RFB / L101-Pyrda Khyllumsohiang Riaubylla Kyurshongkyw ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		913,614.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149690-CW-RFB / T04-Nongpugang to Lemplah ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		174,857.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149691-CW-RFB / T01-Shillong to Dieuggaseh ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		229,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149694-CW-RFB / MEL11-Mawlai Umthiang Nongpatheer Road ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		613,228.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149695-CW-RFB / MEL12-Shillong Peak Road ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		539,157.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149697-CW-RFB / MEL01-Jaroin to Umlatdihar Road ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		365,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149698-CW-RFB / L054-Construction of Road from Mushut to Lumpatbei Road ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		174,528.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149699-CW-RFB / T04-Pala Sejrang Road ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		328,700.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149704-CW-RFB / L052-Satiage Khadiban Road ALREADY AWARDED ON 8.8.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		496,542.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149703-CW-RFB / MEL10-Lad Mawphawer to Mawphawer through Umthaun to Pahamkirthem n pohamkirfam ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		461,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149704-CW-RFB / T03-UMIEIEN-MAWLONG ALREADY AWARDED ON 1.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		503,400.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149705-CW-RFB / MEL01-Umsning Bazar to Nongpi ALREADY AWARDED ON 8.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		257,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149706-CW-RFB / MEL02-GS Road to Syndeit - Syndiah -Nongpi ALREADY AWARDED ON 8.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		349,871.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149707-CW-RFB / T10-Umsning - Mawtang - Mawlynguai ALREADY AWARDED ON 8.7.2019	IBRD / 88640	PMGSY Program Financing	Pott	Request for Bids	Open - National	Single Stage - Two Envelope		399,042.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

IN-SRIDA MEGHALAYA-149708-CW-RFB / T11-Karabal Nongkong Kmangre Tolupe Road ALREADY AWARDED ON 9.8.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		2,460,926.57	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149715-CW-RFB / MEL02-Wekjapaikgre to Milonagara ALREADY AWARDED ON 9.8.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		604,342.66	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149711-CW-RFB / MEL02-Rongmanim to Balsiro ALREADY AWARDED ON 17.10.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		193,314.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149713-CW-RFB / MEL07-Dumdook Aga to Dumdook Apal ALREADY AWARDED ON 9.8.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		481,114.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149713-CW-RFB / T12-G M road to Betasing via Chambonkat ALREADY AWARDED ON 17.10.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		467,114.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149714-CW-RFB / T13-Ampari Mellim Road ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		179,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149715-CW-RFB / T07-L02d to Kongkrenaggre (Chandigre to Rangkhongre) ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		214,671.43	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149716-CW-RFB / L022-Dilengre to Songsarenaggre ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		294,385.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149717-CW-RFB / MEL01-Gonchudere Mokalpara Road ALREADY AWARDED ON 3.9.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		466,585.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149718-CW-RFB / MEL06-Akingara to Nawaggre via Dedkagara ALREADY AWARDED ON 8.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		893,314.29	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149719-CW-RFB / L024-Rechengara to samgalgre ALREADY AWARDED ON 8.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		184,100.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149720-CW-RFB / MEL06-Gengglangre to Gormaara ALREADY AWARDED ON	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		231,442.86	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149721-CW-RFB / L024-Rengkhiro-Gisengre via Darengaro Road ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		196,957.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149722-CW-RFB / L043-Ujengpi to Jengkipara ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		604,342.66	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149723-CW-RFB / MEL15-Damalgre to Boldokgre ALREADY AWARDED ON 8.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		440,085.71	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149725-CW-RFB / MEL01-Nongsan to Sohpi ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		289,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149726-CW-RFB / MEL02-Nongrimin-Marthiehkah ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		145,357.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149727-CW-RFB / L12b-Sohpian Demkodonan upto Nongdkmah ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		598,900.00	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	
IN-SRIDA MEGHALAYA-149728-CW-RFB / L123-Pyndengrei-Marthamnane Road ALREADY AWARDED ON 1.7.2019	IBRD / 88660	PMGSY Program Financing	Port	Request for Bids	Open - National	Single Stage - Two Envelope		448,657.14	0.00	Pending Implementation					2019-12-10		2019-12-13				2019-12-20		2020-01-30		2020-02-14		2020-11-10	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual